

FEB 09 1999

ENGINEERING DATA TRANSMITTAL

Page 1 of 1
1. EDT 620265

2. To: (Receiving Organization) LMHC Characterization Engineering		3. From: (Originating Organization) Characterization Engineering		4. Related EDT No.: N/A	
5. Proj./Prog./Dept./Div.: Characterization Project		6. Design Authority/Design Agent/Cog. Engr.: GP Janicek/BL Coverdell/RN Dale		7. Purchase Order No.: N/A	
8. Originator Remarks: Supporting document submitted for review and approval prior to release.				9. Equip./Component No.: N/A	
				10. System/Bldg./Facility: 200G	
11. Receiver Remarks:				11A. Design Baseline Document? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	
ENGINEERING DATA TRANSMITTAL				12. Major Assm. Dwg. No.: N/A	
				13. Permit/Permit Application No.: N/A	
				14. Required Response Date: ASAP	

15. DATA TRANSMITTED					(F)	(G)	(H)	(I)
(A) Item No.	(B) Document/Drawing No.	(C) Sheet No.	(D) Rev. No.	(E) Title or Description of Data Transmitted	Approval Designator	Reason for Transmittal	Originator Disposition	Receiver Disposition
1	HNF-3700	N/A	0	RISER EQUIPMENT DECONTAMINATION ENGINEERING TASK PLAN	<i>BL Coverdell</i> 1/29/99 S R	1	1	

16. KEY ENGINEERING DATA TRANSMITTAL

Approval Designator (F)	Reason for Transmittal (G)	Disposition (H) & (I)
E, S, Q, D or N/A (see WHC-CM-3-5, Sec. 12.7)	1. Approval 2. Release 3. Information	4. Review 5. Post-Review 6. Dist. (Receipt Acknow. Required)
		1. Approved 2. Approved w/comment 3. Disapproved w/comment
		4. Reviewed no/comment 5. Reviewed w/comment 6. Receipt acknowledged

17. SIGNATURE/DISTRIBUTION
(See Approval Designator for required signatures)

(G) Reason	(H) Disp.	(J) Name	(K) Signature	(L) Date	(M) MSIN	(G) Reason	(H) Disp.	(J) Name	(K) Signature	(L) Date	(M) MSIN
1	1	Design Authority GP Janicek	<i>GP Janicek</i>	1/29/99	S7-12	1	1	R. M. Baffert	<i>R. M. Baffert</i>	2/8/99	S7-12
1	1	Design Agent BL Coverdell	<i>BL Coverdell</i>	1/29/99	S7-12	1	1	J. L. Smalley	<i>J. L. Smalley</i>	1/29/99	S7-12
1	1	Cog. Eng. RN Dale	<i>RN Dale</i>	1/29/99	S7-12						
1	1	Cog. Mgr. JS Schofield	<i>JS Schofield</i>	1/29/99	S7-12						
1	1	QA M.L.M. = E.L.R.	<i>M.L.M. = E.L.R.</i>	1/13/99	S7-07						
1	1	Safety J.A. Ranschan	<i>J.A. Ranschan</i>	1/18/99	S7-07						
		Env.									

18. <i>BL Coverdell</i> BL Coverdell Signature of EDT Originator		19. <i>BL Coverdell</i> RN Dale Authorized Representative For Receiving Organization		20. <i>JS Schofield</i> JS Schofield Design Authority/Cognizant Manager		21. DOE APPROVAL (if required) Ctrl No. <input type="checkbox"/> Approved <input type="checkbox"/> Approved w/comments <input type="checkbox"/> Disapproved w/comments	
	1/29/99		1/29/99		1/29/99		

RISER EQUIPMENT DECONTAMINATION ENGINEERING TASK PLAN

R.M. Boger

Prepared by Lockheed Martin Hanford Company
Richland, WA 99352
U.S. Department of Energy Contract DE-AC06-96RL13200

EDT/ECN: 620265 UC: 2070
Org Code: 74900 Charge Code: CACN: 102613 COA: EI00
B&R Code: EW3120074 Total Pages: *8 10*
0991

Key Words: Characterization Project, Sampling, Riser, Riser Equipment, Decontamination


Abstract: This Engineering Task Plan ensures that LMHC 1998a, Corrective Action #7 is completely addressed by Characterization Engineering. The deliverable is an Engineering Study that evaluates decontamination of riser equipment components and considers additional engineered features to reduce potential exposure to workers operating the riser equipment.

TRADEMARK DISCLAIMER. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof or its contractors or subcontractors.

Printed in the United States of America. To obtain copies of this document, contact: Document Control Services, P.O. Box 950, Mailstop H6-08, Richland WA 99352, Phone (509) 372-2420; Fax (509) 376-4989.


Release Approval

2/9/99
Date



Approved for Public Release

**RISER EQUIPMENT DECONTAMINATION
ENGINEERING TASK PLAN**

Prepared for Lockheed Martin Hanford Corporation
Characterization Engineering Group

By

B. L. Coverdell
COGEMA Engineering Corporation

February 1999

TABLE OF CONTENTS

1.0	INTRODUCTION.....	1
2.0	SCOPE.....	1
3.0	DESCRIPTION.....	1
3.1	PHYSICAL DESCRIPTION.....	1
3.1.1	RISER SLEEVE.....	1
3.1.2	RISER ADAPTER.....	1
3.1.3	DRILL ROD WASHER MANIFOLD.....	2
3.1.4	PIPE WIPER.....	2
3.1.5	TUBING SPIDER.....	2
3.1.6	RISER SLEEVE SPRAY WASHER.....	2
3.1.7	DRILL STRING CHANGE OUT ASSEMBLY.....	2
3.1.8	CABLE SPRAY WASHER.....	2
3.2	ENGINEERING TASKS.....	2
3.2.1	Additional Equipment that Provides Containment.....	3
3.2.2	Decontamination of Riser Equipment and Components.....	3
3.2.3	Additional Engineered Features/Components.....	3
3.3	ACCEPTANCE FOR BENEFICIAL USE (ABU).....	3
3.4	RISK ASSESSMENT.....	3
4.0	ORGANIZATION.....	3
5.0	SCHEDULE/COST ESTIMATE.....	4
6.0	CONFIGURATION MANAGEMENT.....	4
7.0	QUALITY ASSURANCE.....	4
8.0	SAFETY AND AUTHORIZATION BASIS.....	4
9.0	RADIATION CONTROL.....	4
10.0	SYSTEM ENGINEERING.....	5
11.0	CLOSEOUT COSTS.....	5
12.0	REFERENCES.....	5
	Appendix A: SCHEDULE.....	A-1

1.0 INTRODUCTION

On October 15, 1998, two Characterization Project Operations (CPO) employees were found to have contaminated clothing. An operator had 300,000-dpm/100cm² beta/gamma, no alpha, contamination on his coat sleeve and a Radiation Control Technician (RCT) had 10,000 dpm/100cm² beta/gamma, no alpha, on his shirt sleeve.

The CPO swing shift crew was working in TX tank farm, performing sampling activities at 241-TX-113. TX tank farm is a "clean farm" and does not require anti-contamination clothing for entry. The CPO personnel were dressed in normal work clothes. An operator and an RCT were performing a pre-job survey that involved removing bagging around the riser equipment. When the RCT saw that the contamination readings from smear samples of the riser equipment were greater than expected, the job was suspended. Crewmembers were then directed to areas of lower background radiation for personnel surveys. During personnel surveys, reportable contamination was found on the coat sleeve of the operator who had been involved in the pre-job survey and on the shirtsleeve of the RCT who had been involved in the pre-job survey. No other personnel were found to be contaminated.

Because of this off normal event Characterization Engineering was given the following corrective action: Examine the process methodology used for core sampling operations to determine practicality and potential long-term advantages of reducing personnel contact with contaminated equipment.

2.0 SCOPE

This Engineering Task Plan ensures that LMHC 1998a, Corrective Action #7 is completely addressed by Characterization Engineering. The deliverable is an Engineering Study that evaluates decontamination of riser equipment components and considers additional engineered features to reduce potential exposure to workers operating the riser equipment. This engineering study shall also address any released design features that have failed to be implemented.

3.0 DESCRIPTION

3.1 PHYSICAL DESCRIPTION

A typical riser arrangement consists of the following equipment, the components are listed in order as attached from the riser up; riser sleeve, riser adapter, drill rod washer manifold, pipe wiper (donut) and tubing spider (foot clamp).

3.1.1 RISER SLEEVE

The lack of lateral support on the drill string when sampling in some waste tanks reduces the allowable down force due to buckling. The riser sleeve is used to provide additional lateral support and, thus, increase the allowable down force. See drawing H-2-690128.

3.1.2 RISER ADAPTER

The riser adapter allows the listed riser equipment to be attached to various riser sizes. The risers used for core sampling are either 4", 6", 8", 12" and 16" in diameter. See

drawing H-2-690132.

3.1.3 DRILL ROD WASHER MANIFOLD

When the drill string is removed from a riser some of the tank waste will stick to the exterior surfaces. To reduce worker exposure to high levels of radiation the drill string is spray washed with a Bromide solution at 500 psi. The drill rod washer manifold allows spray washing of the drill string as it is removed from a waste tank. See drawing H-2-91671.

3.1.4 PIPE WIPER

The pipe wiper is shaped like a donut. The exterior of the drill string is wiped clean of debris when it is pulled through the center of the pipe wiper. See drawings H-2-690134 and H-2-821457.

3.1.5 TUBING SPIDER

The tubing spider or foot clamp provides positive position locking of the drill string. This done to allow sections of the drill string to be added or removed. See drawings H-2-690134 and H-2-821457.

3.1.6 RISER SLEEVE SPRAY WASHER

During core sampling operations, radioactive tank waste may become attached to the interior surfaces of the rise sleeve. The riser sleeve spray washer is used to remove the waste from the surface riser sleeve and flush it back into the tank. See drawing H-2-690131.

3.1.7 DRILL STRING CHANGE OUT ASSEMBLY

Core Sample Trucks #2, 3 and 4 have the capability of using Nitrogen as a purge gas to prevent the buildup of flammable gases. The drill string change out assembly is used to keep purge gas pressure in the drill string while adding or removing drill string. See drawing H-2-690133.

3.1.8 CABLE SPRAY WASHER

During core sampling operations the grapple hoist cable or sampler hoist cable can become coated with radioactive tank waste. The cable spray washer uses high pressure water to remove the tank waste. See drawing H-2-81842.

3.2 ENGINEERING TASKS

This Engineering Task Plan requires the completion of an Engineering Study that addresses the following:

3.2.1 Additional Equipment that Provides Containment

The Engineering Study shall identify and examine any new equipment that may provide additional containment and prevent the spread of contamination.

3.2.2 Decontamination of Riser Equipment and Components

The Engineering Study shall address how the riser equipment and components are decontaminated. The study shall identify all decontamination methods that are currently in use. It shall also identify any new decontaminating methods that may be used. Each method shall be evaluated to determine the feasibility of the method.

3.2.3 Additional Engineered Features/Components

This Engineering Study shall address the addition of engineered features/components to reduce the potential for radiation contamination to workers operating the riser equipment. Each method shall be evaluated to determine the feasibility of the engineered feature/components.

3.3 ACCEPTANCE FOR BENEFICIAL USE (ABU)

The tasks specified by this Engineering Task Plan makes no modifications, therefore, an Acceptance for Beneficial Use form is not required.

3.4 RISK ASSESSMENT

There is no risk associated with completing this task, however, there may be risk associated with not completing this task. That risk would be the continued potential exposure of workers to contaminated equipment.

4.0 ORGANIZATION

COGNIZANT ORGANIZATIONS

Characterization Engineering
Manager – R. M. Boger
Project Manager – J. L. Smalley
Design Authority – G. P. Janicek
Performing Personnel – TBD

Characterization Field Engineering
Cognizant Manager – J. S. Schofield
Cognizant Engineer – R. N. Dale

SUPPORTING ORGANIZATIONS

Characterization Project Operations Maintenance

Supervisor – B. J. Shoemake

Characterization Project Ops Truck Sampling
Supervisor – J. S. Lee

Characterization Project Quality Assurance
Manager – S. M. Byers

TWRS Safety Services
Manager – M. T. Hughey

Radiation Control
Manager – T. A. Shoemaker

5.0 SCHEDULE/COST ESTIMATE

SCHEDULE

The target completion date for this task is June 15, 1999. Appendix A contains the schedule of activities for this task.

COST

Labor costs due to Characterization Engineering is estimated at the following:

• Prepare Report	200 man hours.
• Review and Approve Report	80 man hours.
• Incorporate Comments and Issue Report	25 man hours.
Total	305 man hours.

6.0 CONFIGURATION MANAGEMENT

The Engineering Study shall be released as a supporting document per HNF-PRO-439 (FDH 1997).

7.0 QUALITY ASSURANCE

Quality Assurance will be responsible for review and approval of the Engineering Study.

8.0 SAFETY AND AUTHORIZATION BASIS

Safety will be responsible for review and approval of the Engineering Study.

9.0 RADIATION CONTROL

Radiation Control (RadCon) will be responsible for review and approval of the Engineering Study.

10.0 SYSTEM ENGINEERING

This activity is necessary to support the characterization of the waste in the underground waste tanks on the Hanford site. This activity supports the Tank Farms task identified in the Work Breakdown Structure (WBS) as task 1.1.1.1.1.3.1.3, Core Sampling Systems (LMHC 1998b)

11.0 CLOSEOUT COSTS

No closeout costs are associated with this task.

12.0 REFERENCES

Drawings, Hanford Document Control,

H-2-91671 Sheet 1-3, *Drill Rod Washer Manifold Assembly and Details*,

H-2-690128 Sheet 1-2, *Riser Sleeve Assembly*,

H-2-690131 Sheet 1-2, *Riser Sleeve Spray Wash Assembly*,

H-2-690132 Sheet 1, *Riser Adapter Assembly*,

H-2-690133 Sheet 1-2, *Sampler Change Out Assembly RMCST*

H-2-690134 Sheet 1-5, *Drill String Arrangement RMCST*,

H-2-821457 Sheet 1-6, *Drill String Arrangements Truck #2*,

Hanford Site, Richland, Washington.

FDH 1997, HNF-PRO-439, *Supporting Document Requirements*, Fluor Daniel Hanford, Inc., Richland, Washington.

LMHC 1998a, Occurance Report, RL—PHMC—TANKFARM-1998-0128, Lockheed Martin Hanford Company, Richland, Washington.

LMHC 1998b, HNF-SP-1230, Rev. 1, *Tank Waste Remediation System Waste Characterization Fiscal Year 1999 Multi-Year Work Plan WBS 1.1*, Lockheed Martin Hanford Corporation, Richland, Washington.

Appendix A: SCHEDULE

HNF-3700, Rev. 0

ID	Resource Names	Start	Finish	October 1988	January 1989	February 1989	March 1989	April 1989	May 1989	June 1989	July 1989
1	Prepare Engineering Study	Mon 1/4/89	Mon 5/3/89								
2	Review & Approve Study	Mon 5/3/89	Mon 5/17/89								
3	Issue Engineering Study	Mon 5/17/89	Fri 5/21/89								