

Sh 4. (2)
MAR 11 1998

ENGINEERING DATA TRANSMITTAL

Page 1 of 1
EDT 622141

2. To: (Receiving Organization) Characterization Project Operations	3. From: (Originating Organization) Characterization Field Engineering	4. Related EDT No.: 622127
5. Proj./Prog./Dept./Div.: Characterization	6. Design Authority/ Design Agent/Cog. Engr.: E.J. Waldo	7. Purchase Order No.: N/A
8. Originator Remarks: This document provides results of the acceptance and operability testing of RMCS exhauster C, as modified for flammable gas tanks.		9. Equip./Component No.: EX-C
11. Receiver Remarks: 11A. Design Baseline Document? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No		10. System/Bldg./Facility: 200G
		12. Major Assm. Dwg. No.: H-2-829081, Rev. 0
		13. Permit/Permit Application No.: N/A
		14. Required Response Date: N/A

15. DATA TRANSMITTED					(F)	(G)	(H)	(I)
(A) Item No.	(B) Document/Drawing No.	(C) Sheet No.	(D) Rev. No.	(E) Title or Description of Data Transmitted	Approval Designator	Reason for Transmittal	Originator Disposition	Receiver Disposition
1	HNF-1932	ALL	0	System Acceptance and Operability Test Report for the RMCS Exhauster C on Flammable Gas Tanks	N/A	1	1	

16. KEY

Approval Designator (F)	Reason for Transmittal (G)	Disposition (H) & (I)
E, S, Q, D or N/A (see WHC-CM-3-5, Sec.12.7)	1. Approval 2. Release 3. Information 4. Review 5. Post-Review 6. Dist. (Receipt Acknow. Required)	1. Approved 2. Approved w/comment 3. Disapproved w/comment 4. Reviewed no/comment 5. Reviewed w/comment 6. Receipt acknowledged

17. SIGNATURE/DISTRIBUTION
(See Approval Designator for required signatures)

(G) Reason	(H) Disp.	(J) Name	(K) Signature	(L) Date	(M) MSIN	(G) Reason	(H) Disp.	(J) Name	(K) Signature	(L) Date	(M) MSIN
3		Design Authority	JR_Krskovich		RI-56						
3		Design Agent	JD Criddle		57-12						
1	1	Cog. Eng.	EJ Waldo	3/10/98	57-12						
1	1	Cog. Mgr.	JS Schofield	3/10/98	57-12						
3		QA	ML McElroy		57-07						
3		Safety	JA Ranschau		57-07						
3		Operations	TD Jarecki		57-03						

18. E.J. Waldo Signature of EDT Originator 3/10/98 Date	19. J.S. Schofield Authorized Representative for Receiving Organization 3/10/98 Date	20. J.S. Schofield Design Authority/Cognizant Manager 3/10/98 Date	21. DOE APPROVAL (if required) Ctrl. No. <input type="checkbox"/> Approved <input type="checkbox"/> Approved w/comments <input type="checkbox"/> Disapproved w/comments
--	---	---	--

System Acceptance and Operability Test Report for the RMCS Exhauster C on Flammable Gas Tanks

Eric J. Waldo
Lockheed Martin Hanford Company, Richland, WA 99352
U.S. Department of Energy Contract DE-AC06-96RL13200


EDT/ECN: 622141 UC: 2070
Org Code: 74910 Charge Code: N4H2D
B&R Code: EW3120074 Total Pages: 33

Key Words: Rotary Mode Core Sampling, Exhauster, RMCS, Flammable Gas Tanks


Abstract: This test report documents the completion of acceptance and operability testing of the rotary mode core sampling (RMCS) exhauster C, as modified for use as a major stack (as defined by the Washington State Department of Health) on flammable gas tanks.

TRADEMARK DISCLAIMER. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof or its contractors or subcontractors.

Printed in the United States of America. To obtain copies of this document, contact: Document Control Services, P.O. Box 950, Mailstop H6-08, Richland WA 99352, Phone (509) 372-2420; Fax (509) 376-4989.


Release Approval

3/11/98
Date



Approved for Public Release

HNF-1932 REV. 0

**SYSTEM ACCEPTANCE AND OPERABILITY TEST REPORT
FOR THE
RMCS EXHAUSTER C
ON FLAMMABLE GAS TANKS**

E. J. WALDO

**CHARACTERIZATION FIELD ENGINEERING
LOCKHEED MARTIN HANFORD COMPANY**

MARCH, 1998

1.0 PURPOSE

This test report documents the completion of acceptance and operability testing of the rotary mode core sampling (RMCS) Exhauster C, as modified for use as a major stack on flammable gas tanks. Previous flammable gas modification acceptance testing is documented in WHC-SD-WM-ETP-182, Rev 2.

2.0 TEST RESULTS

Testing was performed under work package ES-97-00021 during February, 1998. Attachment A contains the completed copy of HNF-1931 Rev 0 *System Acceptance and Operability Testing for the RMCS Exhauster C on Flammable Gas Tanks*. Sections 7.0 and 8.0 of the test procedure contain the completed test data. Section 9.0 contains the test equipment calibration data. Personnel involved with the performance of the test procedure are documented in section 10.0.

3.0 TEST VARIANCES

The exceptions to this procedure are documented on page A-30 of Attachment A. All exceptions were satisfactorily resolved, as indicated by the approval initials for each item. No further action is necessary for resolution of these items.

4.0 TEST SUMMARY

Acceptance and operability testing of the RMCS Exhauster C was successfully completed during February, 1998. All exceptions were satisfactorily resolved (page A-30 of Attachment A). Completion of the testing is documented on the "Test Completion Sign-Off" sheet (page A-29 of Attachment A).

ATTACHMENT A

SYSTEM ACCEPTANCE AND OPERABILITY TESTING

FOR THE

RMCS EXHAUSTER C

ON FLAMMABLE GAS TANKS

(HNF-1931 REV 0)

E. J. WALDO

CHARACTERIZATION FIELD ENGINEERING

LOCKHEED MARTIN HANFORD COMPANY

DECEMBER, 1997

TABLE OF CONTENTS

1.0	PURPOSE	A-3
2.0	SCOPE	A-3
3.0	RESPONSIBILITIES	A-3
4.0	INFORMATION	A-5
4.1	TEST GUIDANCE	A-5
4.2	TERMS AND DEFINITIONS	A-6
4.3	REFERENCES	A-7
4.4	SAFETY ISSUES	A-7
4.5	RADIATION AND CONTAMINATION CONTROL	A-7
4.6	QUALITY ASSURANCE	A-7
4.7	AUTOMATIC EXHAUSTER SYSTEM SHUTDOWNS	A-8
4.8	EXHAUSTER COMMON FAULT ALARMS	A-8
4.9	ACCEPTANCE CRITERIA	A-8
5.0	RECORDS	A-9
6.0	PREREQUISITES	A-9
6.1	EQUIPMENT AND SUPPLIES	A-9
6.2	PROCEDURES	A-9
6.3	CONDITIONS	A-10
7.0	EXHAUSTER INSPECTION	A-11
7.1	EXHAUSTER LABELING INSPECTION	A-11
7.2	PRESSURE DECAY TEST	A-15
8.0	EXHAUSTER TEST PROCEDURE	A-19
8.1	EXHAUSTER SETUP AND STARTUP	A-19
8.2	DATA LOGGER OPERATION	A-19
8.3	COMMON FAULT ALARMS	A-21
8.4	UNATTENDED OPERATION INTERLOCK	A-24
8.5	EXHAUSTER AUTOMATIC SHUTDOWNS	A-24
8.6	EXHAUSTER SHUTDOWN AND TAKEDOWN	A-26
9.0	INSTRUMENTATION CALIBRATION DATA	A-27
10.0	SIGNATURE LOG	A-28
11.0	TEST COMPLETION SIGN-OFF	A-29
	EXCEPTION / RESOLUTION DATA SHEET	A-30

1.0 PURPOSE

The purpose of this acceptance and operability procedure is to provide instructions for system acceptance and operability testing of the rotary mode core sampling (RMCS) exhauster C, as modified for use as a major stack (as defined by the Washington State Department of Health) on flammable gas tanks. This testing fulfills the applicable requirements of HNF-SD-WM-ETP-230, Section 3.6; and HNF-PRO-446 (see section 4.3 of this document for complete references).

2.0 SCOPE

System acceptance and operability testing of the RMCS exhauster C will verify that system design requirements, as well as functional and operational requirements, have been met. Previous flammable gas modification acceptance testing is documented in WHC-SD-WM-ETP-182, Rev 2. Testing will be completed in two phases. The first phase of testing (section 7) will involve a visual inspection of the exhauster labeling and a pressure decay test of the heater and HEPA filter housings. The second phase of testing (section 8) will involve operating the RMCS exhauster C to demonstrate acceptable operation of systems modified for use on flammable gas tanks. Testing will primarily be conducted behind the 2704HV building. Some portions of the testing may be conducted at a simulated tank farm environment at the "Rock Slinger" test site, located just south of U-Plant in the 200 West Area.

3.0 RESPONSIBILITIES

Safety, QA, Characterization Project Operations (CPO), Characterization Equipment Design (CED), Design Authority, and Characterization Field Engineering (CFE) shall approve this test procedure (hereafter referred to as the OTP), prior to its release. Responsibilities are as follows:

Operations Test Director

Responsible for the overall performance of the OTP. Responsible for the proper conduct of operations for the entire test site as well as all personnel involved in the testing. Ensures the execution of all testing activities are within the scope of the OTP. Exercises stop work authority for unsafe activities or activities not conforming to this OTP. Directs the overall conduct and sequencing of testing activities. Ensures configuration management is properly maintained. Directs actions to be taken to prevent injury to employees or damage to equipment. Acts through the core sampling PIC for the proper performance of all operations at the test site. Receives technical advice from CED and CFE engineers on system and equipment design parameters. Maintains cognizance of test exceptions as documented by the CFE Cognizant engineer and the resolution of same. Concurs with all changes and with the acceptability and reliability of the equipment by signing the OTP.

Core Sampling PIC

Responsible for the assignment of personnel and directing the operation of the various systems. Controls configuration and access to the test area in order to maintain a safe environment. Aids the Cognizant Engineer in maintaining configuration control. Approves changes to the OTP in terms of operational steps or equipment configuration with concurrence of CED and CFE cognizant engineer and Operations Test Director. Conducts a pre-job safety meeting at the start of each shift during the performance of the OTP. Briefs the personnel on testing to be performed that day and associated hazards.

CFE Cognizant Engineer

Provides on site technical expertise and advice to the PIC and Test Director as required. Controls the sequence in which the OTP is conducted through the Test Director and with concurrence of CED. Maintains configuration control during testing. Approves any changes to the OTP. Notes exceptions to testing on the "Exception / Resolution Data Sheet." Resolves exceptions with the concurrence of CED, DA and the assigned Quality Engineer for those exceptions relating to items which initially required Quality verification. Concurs with the acceptability and reliability by signing the OTP.

Design Authority (DA)

Approves any changes to the OTP. Approves test procedure and test report. Concurrence resolution of exceptions. Concurs with the acceptability and reliability by signing the OTP.

Characterization Equipment Design (CED)

Provides on site technical expertise and advice to the PIC and Test Director as required. Advises Cog. Engineer and Test director on equipment capabilities, recommended test sequence changes, and test requirements. Responsible for issuing any Engineering Change Notices (ECN's) required to support maintaining configuration control during testing. Approves any changes to the OTP. Responsible for obtaining additional support from engineering. Reviews and approves test procedure and test report. Resolves any design or project related deficiencies.

Core Sampling Operations Management

Responsible through the Operations Test Director for the overall testing program. Reviews and approves test procedure. Ensures effective safety meeting is held prior to test start. Monitors testing to extent approval may be given for satisfactory equipment operability and reliability.

Core Sampling Operators

Conducts testing according to the OTP procedure as directed by the Operations PIC. Notifies the PIC of concerns, exceptions and off-normal conditions during testing.

Quality Assurance

Reviews and approves test procedure to assure compliance with appropriate regulations. Resolves exceptions requiring quality verification jointly with CFE Cognizant Engineer. Quality verification of exceptions is only necessary for those exceptions relating to items which initially required Quality verification or any changes to acceptance criteria.

Safety

Reviews and approves test procedure to assure compliance with applicable regulations. Monitors testing as appropriate.

CPO Radiological Control

Supports testing according to the OTP procedure as directed by the Operations PIC. Notifies the PIC of concerns, exceptions and off-normal conditions during testing. Ensures work performed is within the scope of the applicable Radiological Work Permit (RWP).

4.0 INFORMATION

4.1 TEST GUIDANCE

Authorization for the implementation of this document is controlled by the associated Engineering Data Transmittal. Approval indicates that the testing called out in this procedure will verify the required performance of the equipment and provide the required protection of personnel.

Acceptance and operability testing will be completed in two phases. The first phase of testing (section 7) will involve a visual inspection of the exhauster labeling and a pressure decay test of the heater and HEPA filter housings. The second phase of testing (section 8) will involve operating the RMCS exhauster C to demonstrate acceptable operation of systems modified for use on flammable gas tanks, and all common fault alarms and shutdown interlocks.

Initial instrument calibrations shall be conducted prior to Operability testing. Calibrations will not be reconfirmed for OTP testing as no advantage will be realized.

Discrepancies, deviations, or irregularities involving the test procedure or equipment performance are to be noted, as they occur, on the "Exception / Resolution Data Sheet". An exception number shall be noted in the procedure margin, next to the related test section or step. These exceptions shall be jointly resolved between the Cog Engineer, the Design Authority, the Test Director, and the assigned Quality Assurance Representative. Quality verification of exceptions is only necessary for those exceptions relating to items which initially required Quality verification. All resolutions to the exceptions must be agreed upon by the responsible personnel, documented on the exception list, and initialed. Hand written exception sheets may be replaced, if replacement sheets are initialed.

No testing shall be done which directly involves faulty equipment. However, at the discretion of the Cog Engineer and with the concurrence of the Test Director, CED and the PIC, tests may proceed on equipment which is not affected by faulty equipment. Any test exceptions caused by equipment failure not associated, directly or indirectly, with the system modifications for flammable gas tank sampling, will be dispositioned as "general maintenance" on the Exception / Resolution Data Sheet.

If, due to testing circumstances, on-site modifications of the test procedures are warranted, written changes ("redlines") may be made by the core sampling PIC with the written approval (initialing in the left margin) of the Test Director, Cog Engineer and CED. These changes must also be documented on the Exception / Resolution Data Sheet prior to test completion sign-off. Amendments shall be per instructions in HNF-PRO-446, "Testing Requirements".

Operating procedures, written for RMCS operations in flammable gas tanks, are referenced for use as directional information within this OTP. Sections and steps in those procedures may be worked out of sequence or skipped if needed to support this testing activity. Approval by the PIC, Test Director or Cog engineer of these changes is required.

4.2 TERMS AND DEFINITIONS

CE or COG	- Core Sampling Cognizant Engineer
CED	- Characterization Equipment Design
CFE	- Characterization Field Engineering
CPO	- Characterization Project Operations
DA	- Design Authority
DT	- Electrical Power Distribution Trailer
FGWL	- Flammable Gas Watch List
HEPA	- High Efficiency Particulate Air
OP	- Operator
OTP	- Operability Test Procedure
OTR	- Operability Test Report
PIC	- Person In Charge
QA	- Quality Assurance
QC	- Quality Control (inspection)
RMCS	- Rotary Mode Core Sampling
RWP	- Radiological Work Permit
SCFM	- Standard Cubic Feet per Minute
TD	- Test Director
TWRS	- Tank Waste Remediation System
VAC	- Volts, Alternating Current
VFD	- Variable Frequency Drive

4.3 REFERENCES

HNF-SD-WM-ETP-230, Rev. 2	<i>Engineering Task Plan for the Field Deployment of Two Core Sampling Exhausters Utilizing Basis for Interim Operation Technical Specification Requirements</i>
HNF-SD-WM-FDC-025, Rev. 2	<i>Functional Design Criteria for the Rotary Mode Core Sampling Exhauster</i>
HNF-SD-WM-OTP-223, Rev. 0	<i>System Acceptance and Operability Testing for Rotary Mode Core Sampling in Flammable Gas Tanks</i>
WHC-SD-WM-ETP-182, Rev. 2	<i>Engineering Task Plan for the Rotary Mode Cores Sampling Exhauster Flammable Gas Upgrades</i>
WHC-SD-WM-SAD-035, Rev. 0b	<i>Safety Assessment of RMCS in Flammable Gas Single Shell Tanks</i>
WHC-SD-WM-TSR-006, Rev. 0	<i>Tank Waste Remediation System Technical Safety Requirements</i>
HNF-PRO-446	<i>Testing Requirements</i>
HNF-IP-0842	<i>TWRS Administration</i>

4.4 SAFETY ISSUES

To reduce the possibility of injury, all persons in the vicinity of the test equipment must be made aware of the following concerns:

Warning - Personal protective equipment should be used during testing, such as safety glasses, gloves, hearing protection and safety shoes, when appropriate.

Warning - Be aware of tripping hazards such as cables and duct work.

4.5 RADIATION AND CONTAMINATION CONTROL

All testing will be non-radioactive. Any work performed at the "Rock Slinger" test site must comply with the requirements listed in RWP issued for testing activities at that site.

4.6 QUALITY ASSURANCE

Quality Assurance shall approve this test procedure prior to its release. A Quality Control representative shall verify all steps requiring QC verification during testing or any changes to acceptance criteria.

4.7 AUTOMATIC EXHAUSTER SYSTEM SHUTDOWNS

The exhauster is designed to shut down automatically when any of the following conditions occur:

- Tank pressure falls below -3 inches water gauge (wg).
- Exhauster stack flow exceeds 250 scfm for 5 minutes or falls below 150 scfm.
- Total pressure drop across the HEPA filters exceeds 5.5 inches wg.
- Common Fault Alarm is received when exhauster is in UNATTENDED OPERATION mode.

All of these shutdowns will be forced to occur during performance of this test procedure.

4.8 EXHAUSTER COMMON FAULT ALARMS

The exhauster is equipped with six alarms which will trigger a common fault alarm strobe on the top of monitoring cabinet. Upon operator acknowledgement the alarm strobe will extinguish until another new alarm is received. These alarms are generated by the data logger which monitors exhauster functions. In the event of a data logger system error, the alarm strobe will become lit. A system error cannot be acknowledged and will require the alarming condition to be rectified in order to extinguish the alarm beacon. The exhauster conditions which will activate the common fault alarm light are listed below:

- HEPA filter inlet humidity above 70%.
- HEPA filter inlet temperature above 150 °F.
- Record sample flow variance above $\pm 10\%$.
- Beta sample flow variance above $\pm 10\%$.
- Beta CAM high radiation alarm.
- Beta CAM failure alarm.

All of these alarms will be forced to occur during performance of this test procedure.

4.9 ACCEPTANCE CRITERIA

The acceptance criteria for this OTP is based on operability and reliability of the exhauster when used as if it were in the field. Each step shall be evaluated and signed off by the cognizant engineer and operations to verify that the exhauster is acceptable for field use. Acceptable reliability based on this testing shall be determined by the judgement of the cognizant engineer and the operation manager. The acceptance of the overall reliability of the system shall be documented by signatures on the Test Completion Sign-Off Sheet.

5.0 RECORDS

Pertinent operating conditions will be documented where requested in this OTP. Records for the testing of the exhauster will be recorded within the procedure. The operator, and other personnel requested to do so, will initial in the space provided in the left hand margin upon satisfactory completion of the designated tasks.

All test data will be released, as an Operability Test Report, after the conclusion of OTP testing.

6.0 PREREQUISITES

6.1 EQUIPMENT AND SUPPLIES

The following equipment and supplies will be required during testing:

- RMCS exhauster C and associated equipment.
- Portable electric generator.
- Electrical power distribution trailer.
- Stop Watch.
- Fluke model 701 test device, or equivalent.
- Air Neutronics model MP205 Digital Manometer, or equivalent.
- Hand operated pressure/vacuum pump and associated tubing.
- Test pressure flange for heater inlet.
- Pressure and vacuum sources for pressure decay test.

6.2 PROCEDURES


The following procedures will be required during testing:

- T0-020-451, Setup and Takedown of Core Sample Systems
- T0-020-825, Katolight Model D200FRJ4 Standby Power System Operation
- T0-020-900, Onan 150DGFA Generator Set Operation
- T0-060-347, Operate RMCS Exhauster on Passively Ventilated Tanks
- 6-TF-155T, Core Sampling Exhauster 296-P-34 Air Flow Test
- 6-TF-156PC, Core Sampling Exhauster 296-P-34 HEPA Filter Aerosol Test


6.3 CONDITIONS

The following conditions must be signed off as complete prior to the beginning of exhauster testing (Section 8):


- A Job Hazard Analysis has been performed.


PIC Sign/Date

- Calibrations and PM's are current and complete prior to testing of affected equipment.


Planner Sign/Date

- All work packages for installation/functional check of flammable gas and major stack modifications are field work complete prior to related testing.


Planner Sign/Date

7.0 EXHAUSTER INSPECTION

7.1 EXHAUSTER LABELING INSPECTION

7.1.1 VERIFY the exhauster labels called out in the following table are present.

Component Number	Description	CF INITIAL	QC INITIAL
Inlet End of Exhauster			
VTP-HTR-2203C	GLYCOL TANK HEATER	ATE	RL
VTP-TK-2201C	GLYCOL EXPANSION TANK	ATE	RL
VTP-P-2204C	GLYCOL PUMP	ATE	RL
VTP-P-2205C	SEAL POT PUMP	ATE	RL
VTP-DS-2202C	HTR DISCONNECT 480V 3 PH	ATE	RL
VTP-PB-2211C	SEAL POT PMP SW	ATE	RL
VTP-HS-2201C	HEATER PWR SW	ATE	RL
VTP-IL-2201C	HEATER ON	ATE	RL
VTP-IL-2202C	PUMP ON	ATE	RL
VTP-IL-2203C	LOW HTR FLUID	ATE	RL
VTP-SG-2201C	SEAL POT LVL	ATE	RL
VTP-SG-2202C	HTR FLUID LVL	ATE	RL
VTP-V-2232C	HEPA 2 COND DRN VLV	ATE	RL
VTP-V-2233C	HEPA 1 COND DRN VLV	ATE	RL
VTP-V-2234C	PREFILTER COND DRN VLV	ATE	RL
VTP-V-2235C	STACK COND DRN VLV	ATE	RL
VTP-V-2236C	HTR COND DRN VLV	ATE	RL
VTP-V-2258C	SEAL POT FUNNEL VLV	ATE	RL
VTP-V-2259C	HEATER FLD OUT VLV	ATE	RL
VTP-V-2260C	SEAL POT OUT VLV	ATE	RL
VTP-TE-2203C	HEPA FLT TEMP PROBE	ATE	RL
FILTER TRAIN SIDE OF EXHAUSTER			
VTP-HTR-2202C	FLT SYS INLET HTR	ATE	RL
VTP-HUM-2201C	HEPA FLT HUMIDITY PRB	ATE	RL
VTP-V-2228C	FLT BANK INLET ISO VLV	ATE	RL

Component Number	Description	QE INITIAL	QC INITIAL
VTP-FLT-2201C	PREFILTER	gke	RL
VTP-FLT-2202C	HEPA 1	gke	RL
VTP-FLT-2203C	HEPA 2	gke	RL
VTP-PDS-2203C	HEPA FLT D/P SW	gke	RL
VTP-PDI-2203C	HEPA FLT TOTAL D/P	gke	RL
VTP-PDI-2204C	NO 1 HEPA FLT D/P	gke	RL
VTP-PDI-2205C	NO 2 HEPA FLT D/P	gke	RL
VTP-V-2203C-1	VTP-PDI-2203C HS ISO VLV	gke	RL
VTP-V-2203C-2	VTP-PDI-2203C LS ISO VLV	gke	RL
VTP-V-2204C-1	VTP-PDI-2204C HS ISO VLV	gke	RL
VTP-V-2204C-2	VTP-PDI-2204C LS ISO VLV	gke	RL
VTP-V-2205C-1	VTP-PDI-2205C HS ISO VLV	gke	RL
VTP-V-2205C-2	VTP-PDI-2205C LS ISO VLV	gke	RL
VTP-PRT-2201C	SAMP PORT NO 1	gke	RL
VTP-PRT-2202C	INJECTION PORT	gke	RL
VTP-PRT-2203C	SAMP PORT NO 3	gke	RL
VTP-V-2229C	FLT BANK OUTLET ISO VLV	gke	RL
VTP-DS-2201C	VAR FREQ DISCONNECT 480V 3PH	gke	RL
Discharge End of Exhauster			
VTP-PNL-2202C	VAR FREQ DR CONTROL PNL	gke	RL
VTP-PB-2204C	EXHAUSTER START	gke	RL
VTP-PB-2205C	EXHAUSTER STOP	gke	RL
VTP-DP-2201C	DIST PNL FOR VENT EQUIPMENT	gke	RL
EXHAUST STACK			
VTP-CAM-2202C	BETA CAM DETECTOR HEAD	gke	RL
VTP-FLT-2205C	RECORD SAMPLE HOLDER	gke	RL
VTP-TE-2201C	STACK TEMP PROBE	gke	RL
VTP-V-2214C	STACK SAMP PORT ISO VLV	gke	RL
VTP-PRT-2204C	SAMP PORT NO 4	gke	RL
VTP-PRT-2205C	SAMP PORT NO 5	gke	RL
VTP-PRT-2206C	SAMP PORT NO 6	gke	RL

Component Number	Description	GE INITIAL	QC INITIAL
VTP-PRT-2207C	SAMP PORT NO 7	EAG	RL
Air Monitor Cabinet			
VTP-PB-2201C	VAC PUMP START SW	EAG	RL
VTP-PB-2202C	SWAP VAC PUMP	EAG	RL
VTP-PB-2203C	VAC PUMP RESET SW	EAG	RL
VTP-FIC-2206C	STACK FLOW CONTROLLER	EAG	RL
VTP-SS-2204C	AIR COND NO 1 PWR SW	EAG	RL
VTP-V-2211C	RECORD SAMP FCV INLET ISO VLV	EAG	RL
VTP-V-2212C	CAM SAMPLE FCV INLET ISO VLV	EAG	RL
VTP-FCV-2202C	RECORD FLOW CONT VLV	EAG	RL
VTP-FCV-2204C	CAM FLOW CONT VLV	EAG	RL
VTP-V-2217C	RECORD SAMP FCV OUTLET ISO VLV	EAG	RL
VTP-V-2218C	CAM SAMPLE FCV OUTLET ISO VLV	EAG	RL
VTP-TE-2202C	SAMPLE TEMP PROBE	EAG	RL
VTP-PCV-2217C	SAMP PMP SUCT REG VLV	EAG	RL
VTP-PI-2206	MANIFOLD VACUUM	EAG	RL
VTP-MOV-2215C	VAC PUMP INLET ISO VLV	EAG	RL
VTP-MOV-2216C	VAC PUMP OUTLET ISO VLV	EAG	RL
VTP-P-2201C	PUMP 1	EAG	RL
VTP-P-2202C	PUMP 2	EAG	RL
VTP-PS-2207C	PP1 PRESS SWITCH	EAG	RL
VTP-PS-2208C	PP2 PRESS SWITCH	EAG	RL
VTP-SS-2206C	VAC Pp CONT CKT PWR SW	EAG	RL
VTP-FT-2201C	STACK FLO XMITTER	EAG	RL
VTP-FT-2202C	RECORD FLO XMITTER	EAG	RL
VTP-FT-2204C	CAM FLO XMITTER	EAG	RL
VTP-PIT-2205C	SAMP SYS PRES XMITTER	EAG	RL
VTP-SS-2208C	AUTO SHUT DOWN BYP SW	EAG	RL
VTP-SS-2207C	FCV CKT PWR SW	EAG	RL
VTP-SS-2211C	SAMP FLO INST	EAG	RL
VTP-SS-2210C	MONITORING EQUIP PWR SW	EAG	RL

Component Number	Description	CE INITIAL	QC INITIAL
VTP-R-2201C	PROCESSING RECORDER	<i>BAE</i>	<i>RL</i>
VTP-CAM-2201C	BETA CAM	<i>BAE</i>	<i>RL</i>
VTP-HC-2201C	INST PNL HTR CONT	<i>BAE</i>	<i>RL</i>
VTP-SS-2205C	AIR COND NO 2 PWR SW	<i>BAE</i>	<i>RL</i>
Instrument Stand			
VTP-PI-2202C	TANK PRESS	<i>BAE</i>	<i>RL</i>
VTP-PS-2202C	TANK PRESSURE SW	<i>BAE</i>	<i>RL</i>

7.2 PRESSURE DECAY TEST

- OP/ICE 21 / EJW 7.2.1 Maintenance **INSTALL** the test pressure flange with a neoprene gasket to the heater housing inlet.
- OP/ICE 21 / EJW 7.2.2 Maintenance **TORQUE** the test pressure flange bolts to 30 (25-35) ft-lbs.
- OP/ICE MBC / EJW 7.2.3 **ENSURE** that the following valves are **CLOSED**:
- ✓ VTP-V-2232C HEPA 2 COND DRN VLV
 - ✓ VTP-V-2233C HEPA 1 COND DRN VLV
 - ✓ VTP-V-2234C PREFILTER COND DRN VLV
 - ✓ VTP-V-2236C HTR COND DRN VLV
 - ✓ VTP-V-2204C-1 VTP-PDI-2204C HS ISO VLV
 - ✓ VTP-V-2204C-2 VTP-PDI-2204C LS ISO VLV
 - ✓ VTP-V-2203C-1 VTP-PDI-2203C HS ISO VLV
 - ✓ VTP-V-2203C-2 VTP-PDI-2203C LS ISO VLV
 - ✓ VTP-V-2205C-1 VTP-PDI-2205C HS ISO VLV
 - ✓ VTP-V-2205C-2 VTP-PDI-2205C LS ISO VLV
 - ✓ VTP-V-2229C FLT BANK OUTLET ISO VLV
- OP/ICE MBC / EJW 7.2.4 **ENSURE** VTP-V-2228C FLT BANK INLET ISO VLV is **OPEN**.
- OP/ICE 21 / EJW 7.2.5 Instrument Technician **INSTALL** a digital manometer to the test pressure flange.
- OP/ICE 21 / EJW 7.2.6 **INSTALL** an air pressure source to the test pressure flange.
- OP/ICE 21 / EJW 7.2.7 **PRESSURIZE** the housings to 12 ± 2 in. w.g..
- OP/ICE 21 / EJW 7.2.8 **LOCATE** leaks (using a suitable bubble solution) **AND SEAL** as practical.
- OP/ICE 21 / EJW 7.2.9 **DISCONNECT** the air pressure source from the test pressure flange.
- OP/ICE 21 / EJW 7.2.10 **SLOWLY RELIEVE** pressure from the housings.
- OP/ICE 21 / EJW 7.2.11 Instrument Technician **REMOVE** thermocouple wires from VTP-TE-2203C HEPA FLT TEMP PROBE.
- OP/ICE 21 / EJW 7.2.12 Instrument Technician **CONNECT** type K thermocouple wire and reading device to terminals on VTP-TE-2203C HEPA FLT TEMP PROBE.
- OP/ICE 21 / EJW 7.2.13 **CONNECT** a vacuum source to the test pressure flange.
- OP/ICE 21 / EJW 7.2.14 **DECREASE** the heater/filter train housing internal pressure to -26 ± 2 in. w.g..

OP/ICE ~~2~~ EJSW

7.2.15 MAINTAIN constant pressure (-26 ± 2 in. w.g.) until the housing temperature remains constant within ± 1.0 °F for a minimum of 10 minutes.

OP/ICE ~~2~~ EJSW

7.2.16 ISOLATE the vacuum source from the filter housing AND DISCONNECT the vacuum source from the test pressure flange.

NOTE: Barometric pressure readings in the following step may be obtained by calling the Hanford weather station (373-2716). Only initial (0 min.) and final (15 min.) barometric pressure readings are required.

OP/ICE/QC ~~2~~ EJSW

7.2.17 START stopwatch AND

RECORD data requested into the table below at one minute intervals.

MINUTE	HOUSING PRESSURE (in. w.g.)	HOUSING TEMPERATURE (°F)	BAROMETRIC PRESSURE (in. Hg)
0	-25.20	39.8	28.753
1	-25.20	39.8	
2	-25.20	39.8	
3	-25.19	39.8	
4	-25.18	39.8	
5	-25.15	39.8	
6	-25.13	39.8	
7	-25.09	39.8	
8	-25.08	39.8	
9	-25.07	39.8	
10	-25.07	39.8	
11	-25.07	39.8	
12	-25.07	39.8	
13	-25.09	39.8	
14	-25.09	39.8	
15	-25.09	39.8	28.713

OP/CE/QC EDW RA 7.2.18 PERFORM the following leak rate calculations:

V = Volume of housings to be pressurized = 36.4 ft³

SAV = Specified Acceptance Value = 0.0182 cfm (3% of housing volume per hour).

RA = Gas Constant for air = 53.35

Δt = elapsed time of test = 15 min.

Q = Average leak rate of housing in cfm.

P_{fm} = Final manometer pressure P_{im} = Initial manometer pressure

P_{fb} = Final barometric press. P_{ib} = Initial barometric press.

Finish Temp. (°F) 39.8 + 459.7 = T_f = 499.5

Start Temp. (°F) 39.8 + 459.7 = T_i = 499.5

P_f = P_{fm} -25.09 × 5.204 + P_{fb} 28.713 × 70.73

P_f = -130.57 + 2,030.87

P_f = 1,900.30

P_i = P_{im} -25.20 × 5.204 + P_{ib} 28.753 × 70.73

P_i = -131.14 + 2,033.70

P_i = 1,902.56

Q = [(P_f / T_f) - (P_i / T_i)] × [V / (RA × ΔT × 0.075)]

Q = [(P_f / T_f) - (P_i / T_i)] × [36.4 / (53.35 × 15 × 0.075)]

Q = [(P_f / T_f) - (P_i / T_i)] × 0.6065

P_f 1,900.30 / T_f 499.5 = 3.804

P_i 1,902.56 / T_i 499.5 = 3.809

Q = (3.804 - 3.809) × 0.6065

Q = -0.005 × 0.6065

Q = -0.003 cfm SAV = 0.0182 cfm

OP/CE/QC EDW RA 7.2.19 VERIFY that Q < SAV.

OP/CE EDW 7.2.20 SLOWLY RETURN housings to atmospheric pressure.

OP/CE EDW 7.2.21 REMOVE all test equipment.

OP/CE ~~2/1~~ ~~ESJW~~

7.2.22 Instrument Technician REPLACE thermocouple wires to VTP-TE-2203C HEPA FLT TEMP PROBE.

OP/CE ~~2/1~~ ~~ESJW~~

7.2.23 OPEN the following valves:

- VTP-V-2204C-1 VTP-PDI-2204C HS ISO VLV
- VTP-V-2204C-2 VTP-PDI-2204C LS ISO VLV
- VTP-V-2203C-1 VTP-PDI-2203C HS ISO VLV
- VTP-V-2203C-2 VTP-PDI-2203C LS ISO VLV
- VTP-V-2205C-1 VTP-PDI-2205C HS ISO VLV
- VTP-V-2205C-2 VTP-PDI-2205C LS ISO VLV

OP/CE ~~2/1~~ ~~ESJW~~

7.2.24 CLOSE VTP-V-2228C FLT BANK INLET ISO VLV.

8.0 EXHAUSTER TEST PROCEDURE

8.1 EXHAUSTER SETUP AND STARTUP

- OP/CE *EJW* 8.1.1 SETUP exhauster per applicable portions of sections 5.3, 5.4, and 5.5 of procedure T0-020-451.
- OP/CE *EJW* 8.1.2 PERFORM section 5.6 of T0-020-451 AND
 VERIFY that the following tasks are successfully completed.

TASK	OPS INIT	COG INIT
Seal-Pot filled to correct level.	<i>[Signature]</i>	EJW
Air flow test performed.	<i>[Signature]</i>	EJW
Aerosol test performed.	<i>[Signature]</i>	EJW
Gamma factor count performed.	<i>[Signature]</i>	EJW
Source check of Beta CAM performed.	<i>[Signature]</i>	EJW

- 2/13/98
EJW 2/21/98
2/21/98*
- OP/CE *EJW* EXC#1 8.1.3 PLACE exhauster into STANDBY MODE per procedure T0-060-347, Section ~~5.2~~ 5.1
- 2/13/98
EJW 2/21/98
2/21/98*
- OP/CE *EJW* 8.1.4 PLACE exhauster into ATTENDED OPERATION MODE per procedure T0-060-347, Section 5.3.2,

8.2 DATA LOGGER OPERATION

NOTE: The data logger's initial display mode is PLANT SUMMARY. All exhauster information is contained within 4 groups, titled OPERATION STATUS; EQUIPMENT STATUS, RUN TIME LOG, and COMMON FAULT ALARMS. In the MULTI-GROUP display mode, all exhauster channel values can be viewed simultaneously. Channel numbers are displayed on the chart printout and on the ALARM SUMMARY display screen, but not on the MULTI-GROUP display screen. Channels on the MULTI-GROUP display screen are identified by a descriptive tag and units.

- OP/CE *EJW* 8.2.1 ENSURE exhauster is in ATTENDED OPERATION mode, and that the exhaust fan has run for at least 5 minutes before proceeding.

OP/ICE/OC ~~7/15/14~~ 8.2.2
 EXC #2

RECORD values for the OPERATION STATUS group into the following table AND

VERIFY values are acceptable.

OPERATION STATUS						
TAG	UNITS	CH	DESCRIPTION	RANGE	ACCEPTABLE	VALUE
STACK	SCFM	1	Stack Flow Rate	0 - 391	200 ± 10	200
RECORD	SCFM	3	Recrd Samp Flow Rate	0 - 3.00	1.53 ± .10	1.56
BETA	SCFM	5	Beta Samp Flow Rate	0 - 3.00	1.53 ± .10	1.53
PUMP	in wg	7	Pump Static Pressure	0 - (-136)	-100 ± 10	-98
STACK	°F	2	Stack Temperature	0 - 150	0 - 150	71
SAMPLE	°F	6	Sample Temperature	0 - 150	0 - 150	60

OP/ICE/OC ~~7/15/14~~ 8.2.3

RECORD values for the EQUIPMENT STATUS group into the following table AND

VERIFY values are acceptable.

EQUIPMENT STATUS					
TAG	CH	DESCRIPTION	RANGE	ACCEPTABLE	VALUE
STACK	14	Stack Fan (On-Off)	ON, OFF	ON	ON
PUMP P1	15	Pump P1 (On-Off)	ON, OFF	One pump ON, and other pump OFF	OFF
PUMP P2	18	Pump P2 (On-Off)	ON, OFF		ON
PMPFAIL	19	Pump Fail	NORMAL, FAILED	NORMAL	NORMAL
HEATER	22	Heater (On-Off)	ON, OFF	ON	ON

OP/ICE/GC ~~21~~ E/W 8.2.4

RECORD values for the COMMON FAULT ALARMS group into the following table AND

VERIFY values are acceptable.

COMMON FAULT ALARMS						
TAG	UNITS	CH	DESCRIPTION	RANGE	ACCEPTABLE	VALUE
HUMID	%	23	HEPA Inlet Humidity	0 - 100	0 - 70	16
TEMP	°F	24	HEPA Inlet Temp	0 - 200	0 - 150	80
REC VAR	N/A	31	Record Samp Flow Var	NORMAL, ALARMED	NORMAL	NORMAL
BETA VAR	N/A	34	Beta Sample Flow Var	NORMAL, ALARMED	NORMAL	NORMAL
CAM RAD	N/A	12	Beta CAM Rad Alarm	NORMAL, ALARMED	NORMAL	NORMAL
CAM FAIL	N/A	13	Beta CAM Fail	NORMAL, FAILED	NORMAL	NORMAL

8.3 COMMON FAULT ALARMS

NOTE: The channels which make up the COMMON FAULT ALARMS group cause the alarm strobe, on the top of the cabinet, to flash any time that they are alarmed during stack fan operation. Upon operator acknowledgement the alarm strobe will go off until another new alarm is received. When a channel alarms, it's icon will display a flashing red light. Upon acknowledgement the red light will either glow steadily if the condition still exists, or disappear if the alarm condition has cleared.

OP/ICE ~~21~~ E/W

8.3.1 ENSURE exhauster is in ATTENDED OPERATION mode, and that the exhaust fan has run for at least 5 minutes before proceeding.

8.3.2 TEST the HEPA Inlet Humidity alarm as follows:

OP/ICE ~~21~~ E/W

8.3.2.1 Instrument Technician DISCONNECT wires 133 and 134 from field wiring junction box located on right side of Air Monitor cabinet.

OP/ICE ~~21~~ E/W

8.3.2.2 Instrument Technician APPLY a 15.52 mA current to wires 134 (+) and 133 (-).

OP/ICE MEC, EJW, RA

8.3.2.3 RECORD value displayed for HUMID in COMMON FAULT ALARMS group AND

VERIFY that the value is acceptable.

TAG	UNITS	CH	DESCRIPTION	ACCEPTABLE	VALUE
HUMID	%	23	HEPA Inlet Humidity	70 - 74	72

NOTE: The HEPA inlet humidity common fault alarm has a 5 minute delay.

OP/ICE MEC, EJW

8.3.2.4 WAIT 5 minutes before proceeding.

OP/ICE MEC, EJW, RA

8.3.2.5 VERIFY that the external alarm strobe and the HUMID icon within the COMMON FAULT ALARMS group are flashing.

OP/ICE MEC, EJW

8.3.2.6 Instrument Technician RECONNECT wire 133 to terminal 5 and wire 134 to terminal 6.

8.3.3 ACKNOWLEDGE alarm(s) on the data logger as follows:

OP/ICE MEC, EJW

8.3.3.1 PRESS Common Fault Alarms group anywhere in box. Outside of box will turn yellow.

OP/ICE MEC, EJW

8.3.3.2 PRESS GO TO key. Common Fault Alarms group will occupy entire screen.



OP/ICE MEC, EJW

8.3.3.3 PRESS ACK key located at top right of screen.

OP/ICE MEC, EJW

8.3.3.4 VERIFY that external alarm strobe has turned OFF.

OP/ICE MEC, EJW

8.3.3.5 PRESS MULTI-GROUP key to return screen to normal appearance.

8.3.4 TEST the HEPA Inlet Temperature alarm as follows:

OP/ICE MEC, EJW

8.3.4.1 Instrument Technician DISCONNECT thermocouple wires from HEPA Inlet thermocouple probe.

OP/ICE MEC, EJW

8.3.4.2 Instrument Technician APPLY 155 °F Type K temperature signal to thermocouple wires.

OP/CE MRC/EJW/RC

8.3.4.3 RECORD value displayed for TEMP in COMMON FAULT ALARMS group AND

VERIFY that the value is acceptable.

TAG	UNITS	CH	DESCRIPTION	ACCEPTABLE	VALUE
TEMP	°F	24	HEPA Inlet Temp	150 - 160	151

OP/CE MRC/EJW/RC

8.3.4.4 VERIFY that the external alarm strobe and the TEMP icon within the COMMON FAULT ALARMS group are flashing.

OP/CE MRC/EJW

8.3.4.5 Instrument Technician RECONNECT thermocouple wires to thermocouple probe.

OP/CE MRC/EJW

8.3.4.6 ACKNOWLEDGE alarm on data logger per step 8.3.3.

8.3.5 TEST the Record Sample Flow Variance, Beta Sample Flow Variance, and Beta CAM Failure alarms as follows:

OP/CE MRC/EJW

8.3.5.1 PRESS VTP-PB-2201C VAC PUMP START SW AND VERIFY button returns to OUT position.

NOTE: The Record Sample Flow Variance, Beta Sample Flow Variance, and Beta CAM Failure alarms have a 5 minute delay.

OP/CE MRC/EJW

8.3.5.2 WAIT 5 minutes before proceeding.

OP/CE MRC/EJW/RA

8.3.5.3 VERIFY that the external alarm strobe and the REC VAR, BETAVAR, and CAMFAIL icons within the COMMON FAULT ALARMS group are flashing.

OP/CE MRC/EJW

8.3.5.4 PRESS VTP-PB-2201C VAC PUMP START SW AND VERIFY button locks into IN position.

OP/CE MRC/EJW

8.3.5.5 ACKNOWLEDGE alarm on data logger per step 8.3.3.

8.3.6 TEST the Beta CAM Radiation alarm as follows:

OP/CE MRC/EJW

8.3.6.1 Instrument Technician REMOVE wire from terminal 2 on back of Beta CAM.

OP/CE MRC/EJW/RA

8.3.6.2 VERIFY that the external alarm strobe and the CAM RAD icon within the COMMON FAULT ALARMS group are flashing.

OP/ICE MJC/EJW

8.3.6.3 Instrument Technician RECONNECT wire to terminal 2 on back of Beta CAM.

OP/ICE MJC/EJW

8.3.6.4 ACKNOWLEDGE alarm on data logger per step 8.3.3.

8.4 UNATTENDED OPERATION INTERLOCK

NOTE: The unattended operation interlock allows the exhauster to run when unattended by interlocking the common fault alarm light to the stack fan.

OP/ICE MJC/EJW

8.4.1 ENSURE exhauster is in ATTENDED OPERATION mode, and that the exhaust fan has run for at least 5 minutes before proceeding.

OP/ICE MJC/EJW

8.4.2 PLACE VTP-SS-2208C AUTO SHUTDOWN BYP SW to UNATTENDED.

NOTE: The data logger on/off switch is located behind the swing out front video display.

OP/ICE MJC/EJW

8.4.3 TURN OFF the data logger.

OP/ICE MJC/EJW

8.4.4 VERIFY that the external alarm strobe is flashing and that the exhauster fan has stopped.

OP/ICE MJC/EJW

8.4.5 TURN ON the data logger.

OP/ICE MJC/EJW

8.4.6 PLACE VTP-SS-2208C AUTO SHUTDOWN BYP SW to ATTEND.

OP/ICE MJC/EJW

8.4.7 RESTART exhauster per steps 8.1-3, 8.2.8 and 5.21 of 70-060-347,

8.5 EXHAUSTER AUTOMATIC SHUTDOWNS

OP/ICE MJC/EJW

8.5.1 ENSURE exhauster is in ATTENDED OPERATION mode, and that the exhaust fan has run for at least 5 minutes before proceeding.

NOTE: The exhauster will automatically shut down if the tank pressure falls below -3" wg.

OP/ICE MJC/EJW

8.5.2 Instrument Technician APPLY a gradually increasing vacuum to the low port of VTP-PS-2202C TANK PRESSURE SW UNTIL exhaust fan stops.

OP/CE/QC Y/EJW R 8.5.3

EXC # 4

RECORD the pressure at which the exhaust fan shuts down AND

VERIFY the value is acceptable.

DESCRIPTION	UNITS	ACCEPTABLE	VALUE
Tank Pressure	in. wg	-3.20 - (-2.80)	5.02 3.02

OP/CE Y/EJW

8.5.4 Instrument Technician RETURN VTP-PS-2202C TANK PRESSURE SW to it's original configuration.

EXC #3

OP/CE Y/EJW

8.5.5 RESTART exhauster per steps ~~8-1-3~~ 5.2.8 and 5.2.9 of TO-060-347.

OP/CE Y/EJW

8.5.6 WAIT 5 minutes before proceeding.

NOTE: The exhauster will automatically shut down if the HEPA differential pressure exceeds 5.5" wg.

OP/CE Y/EJW

8.5.7 Instrument Technician APPLY a gradually increasing pressure to the high port of VTP-PDS-2203C HEPA FLT D/P SW UNTIL exhaust fan stops.

OP/CE/QC Y/EJW RA

8.5.8 RECORD the pressure at which the exhaust fan shuts down AND

VERIFY the value is acceptable.

DESCRIPTION	UNITS	ACCEPTABLE	VALUE
HEPA Filter DP	in. wg	5.30 - 5.70	5.56

OP/CE Y/EJW

8.5.9 Instrument Technician RETURN VTP-PDS-2203C FILTER TRAIN DP SW to it's original configuration.

EXC #3

OP/CE MR/STW

8.5.10 RESTART exhauster per steps ~~8-1-3~~ 5.2.8 and 5.2.9 of TO-02-347.

OP/CE MR/STW

8.5.11 WAIT 5 minutes before proceeding.

NOTE: The exhauster will automatically shut down if the stack flow falls below 150 SCFM.

OP/CE MR/STW

8.5.12 CLOSE VTP-V-2228C FLT BANK INLET ISO VLV gradually UNTIL exhaust fan stops.

OP/CE/QC MR/STW R 8.5.13

RECORD the flow displayed on VTP-FIC-2206C STACK FLOW CONTROLLER when the exhaust fan shuts down AND

VERIFY the value is acceptable.

DESCRIPTION	UNITS	ACCEPTABLE	VALUE
Stack Flow	SCFM	145 - 155	149.8

- OP/CE MP/EJW 8.5.14 OPEN VTP-V-2228C FLT BANK INLET ISO VLV.
 - EXC #3
2/14/88 OP/CE MP/EJW 8.5.15 RESTART exhauster per steps ~~8.1.3~~ 5.2.5 and 5.2.9 of 70-060-347,
 - OP/CE MP/EJW 8.5.16 PLACE VTP-HS-2201C HEATER PWR SW to OFF.
 - OP/CE MP/EJW 8.5.17 WAIT 15 minutes before proceeding.
- NOTE: The exhauster will automatically shut down if the stack flow exceeds 250 SCFM for 5 minutes.
- OP/CE MP/EJW 8.5.18 Instrument Technician PLACE VTP-FIC-2206C STACK FLOW CONTROLLER into MANUAL mode by pressing the A/M key.
 - OP/CE MP/EJW 8.5.19 Instrument Technician INCREASE the exhaust stack flow to 250 - 260 SCFM using the ▲ and ▼ keys on VTP-FIC-2206C STACK FLOW CONTROLLER.
- NOTE: The high flow shutdown interlock has a 5 minute delay.
- OP/CE MP/EJW 8.5.20 WAIT 5 minutes before proceeding.
 - OP/CE/AC MP/EJW/RA 8.5.21 RECORD the flow displayed on VTP-FIC-2206C STACK FLOW CONTROLLER when the exhaust fan shuts down AND VERIFY the value is acceptable.

DESCRIPTION	UNITS	ACCEPTABLE	VALUE
Stack Flow	SCFM	> 250	252.8

- OP/CE MP/EJW 8.5.22 Instrument Technician PLACE VTP-FIC-2206C STACK FLOW CONTROLLER into AUTOMATIC mode by pressing the A/M key.

8.6 EXHAUSTER SHUTDOWN AND TAKEDOWN

- OP/CE MP/EJW EXC #1 8.6.1 PLACE exhauster into STANDBY MODE per procedure T0-060-347, Section ~~5-4.5.3~~
- OP/CE MP/EJW 8.6.2 PLACE exhauster into SHUTDOWN MODE per procedure T0-060-347, Section ~~5-5.5.4~~

NOTE: Completion of operability testing does not require performance of the following step. The exhauster may be left in place for training or other program requirements. The following step is provided as information to facilitate removal of the exhauster from the test site.

- 8.6.3 REMOVE RMCS exhauster C per applicable portions of section 5.12 of procedure T0-020-451.

9.0 INSTRUMENTATION CALIBRATION DATA

All portable instrumentation used by maintenance personnel within this procedure shall be recorded in the table below.

DESCRIPTION	SERIAL #	CAL DATE	DUE DATE	PROCEDURE STEPS WHICH DEVICE WAS USED
Fluke 701	819-13-20 -007	1/9/98	1/9/99	7.2.15, 7.2.17, 8.3.2.2, 8.3.4.2
DPI 601	819-35-40 -001	4/4/97	4/4/98	7.2.7, 7.2.14, 7.2.15, 7.2.17
Neotronics Micromanometer MP205	819-28-09-002	3/24/97	3/24/98	8.5.2, 8.5.7

11.0 TEST COMPLETION SIGN-OFF

All system acceptance and operability tests have been completed as delineated in this ATP/OTP. All exceptions have been documented and resolved as indicated on the Exception / Resolution Data Sheet(s). RMCS exhauster C and associated equipment can be operated in a safe manner and are accepted as meeting all test criteria required for initial RMCS operations in flammable gas tanks.

Signature	Date
<i>Mark in Dan Anithey</i> Operations PIC	3-8-98
<i>[Signature]</i> Truck Sampling Manager	2-20-98
<i>M. E. McElroy - CPOA</i> Quality Assurance	2/18/98
<i>Jeff Ransdorn</i> Safety	2/19/98
<i>Eric Waldo</i> Cognizant Engineer	2/18/98
<i>[Signature]</i> CFE Engineering Manager	2/20/98
<i>[Signature]</i> Design Authority	3-3-98
<i>[Signature]</i> Operations Test Director	3/18/98

