

S

ENGINEERING CHANGE NOTICE

H

Page 1 of 2

1. ECN 654890

Proj. ECN

2. ECN Category (mark one) <input type="radio"/> Supplemental <input checked="" type="radio"/> Direct Revision <input type="radio"/> Change ECN <input type="radio"/> Temporary <input type="radio"/> Standby <input type="radio"/> Supersedure <input type="radio"/> Cancel/Void	3. Originator's Name, Organization, MSIN, and Telephone No. D. R. Speer, T5-50, 373-1110 PFP Project Management		4. USQ Required? <input type="radio"/> Yes <input checked="" type="radio"/> No	5. Date 08/24/99
	6. Project Title/No./Work Order No. PMP for Material Stabilization	7. Bldg./Sys./Fac. No. PFP	8. Approval Designator N/A	
	9. Document Numbers Changed by this ECN (includes sheet no. and rev.) HNF-3605, Rev 0.	10. Related ECN No(s). none	11. Related PO No. none	

12a. Modification Work <input type="radio"/> Yes (fill out Blk. 12b) <input checked="" type="radio"/> No (NA Blks. 12b, 12c, 12d)	12b. Work Package No. N/A	12c. Modification Work Completed N/A Design Authority/Cog. Engineer Signature & Date	12d. Restored to Original Condition (Temp. or Standby ECNs only) M/A Design Authority/Cog. Engineer Signature & Date
---	------------------------------	--	--

13a. Description of Change
 Complete revision and reissuance.

13b. Design Baseline Document? Yes No

14a. Justification (mark one) <input type="radio"/> Criteria Change <input checked="" type="radio"/> Design Improvement <input type="radio"/> Environmental <input type="radio"/> Facility Deactivation <input type="radio"/> As-Found <input type="radio"/> Facilitate Const. <input type="radio"/> Const. Error/Omission <input type="radio"/> Design Error/Omission	14b. Justification Details Complete revision to reflect more recent data and planning.
--	---

15. Distribution (include name, MSIN, and no. of copies)
 See attached

RELEASE STAMP

SEP 01 1999

DATE: STA: 5

HANFORD RELEASE

ID: 12

ENGINEERING CHANGE NOTICE

16. Design Verification Required

Yes
 No

17. Cost Impact

ENGINEERING

Additional \$ N/A
Savings \$ N/A

CONSTRUCTION

Additional \$ N/A
Savings \$ N/A

18. Schedule Impact (days)

Improvement N/A
Delay N/A

19. Change Impact Review: Indicate the related documents (other than the engineering documents identified on Side 1) that will be affected by the change described in Block 13. Enter the affected document number in Block 20.

<p>SDD/DD <input type="checkbox"/></p> <p>Functional Design Criteria <input type="checkbox"/></p> <p>Operating Specification <input type="checkbox"/></p> <p>Criticality Specification <input type="checkbox"/></p> <p>Conceptual Design Report <input type="checkbox"/></p> <p>Equipment Spec. <input type="checkbox"/></p> <p>Const. Spec. <input type="checkbox"/></p> <p>Procurement Spec. <input type="checkbox"/></p> <p>Vendor Information <input type="checkbox"/></p> <p>OM Manual <input type="checkbox"/></p> <p>FSAR/SAR <input type="checkbox"/></p> <p>Safety Equipment List <input type="checkbox"/></p> <p>Radiation Work Permit <input type="checkbox"/></p> <p>Environmental Impact Statement <input type="checkbox"/></p> <p>Environmental Report <input type="checkbox"/></p> <p>Environmental Permit <input type="checkbox"/></p>	<p>Seismic/Stress Analysis <input type="checkbox"/></p> <p>Stress/Design Report <input type="checkbox"/></p> <p>Interface Control Drawing <input type="checkbox"/></p> <p>Calibration Procedure <input type="checkbox"/></p> <p>Installation Procedure <input type="checkbox"/></p> <p>Maintenance Procedure <input type="checkbox"/></p> <p>Engineering Procedure <input type="checkbox"/></p> <p>Operating Instruction <input type="checkbox"/></p> <p>Operating Procedure <input type="checkbox"/></p> <p>Operational Safety Requirement <input type="checkbox"/></p> <p>IEFD Drawing <input type="checkbox"/></p> <p>Cell Arrangement Drawing <input type="checkbox"/></p> <p>Essential Material Specification <input type="checkbox"/></p> <p>Fac. Proc. Samp. Schedule <input type="checkbox"/></p> <p>Inspection Plan <input type="checkbox"/></p> <p>Inventory Adjustment Request <input type="checkbox"/></p>	<p>Tank Calibration Manual <input type="checkbox"/></p> <p>Health Physics Procedure <input type="checkbox"/></p> <p>Spares Multiple Unit Listing <input type="checkbox"/></p> <p>Test Procedures/Specification <input type="checkbox"/></p> <p>Component Index <input type="checkbox"/></p> <p>ASME Coded Item <input type="checkbox"/></p> <p>Human Factor Consideration <input type="checkbox"/></p> <p>Computer Software <input type="checkbox"/></p> <p>Electric Circuit Schedule <input type="checkbox"/></p> <p>ICRS Procedure <input type="checkbox"/></p> <p>Process Control Manual/Plan <input checked="" type="checkbox"/></p> <p>Process Flow Chart <input checked="" type="checkbox"/></p> <p>Purchase Requisition <input type="checkbox"/></p> <p>Tickler File <input type="checkbox"/></p> <p>_____ <input type="checkbox"/></p> <p>_____ <input type="checkbox"/></p>
--	--	--

20. Other Affected Documents: (NOTE: Documents listed below will not be revised by this ECN.) Signatures below indicate that the signing organization has been notified of other affected documents listed below.

Document Number/Revision Document Number/Revision Document Number/Revision

21. Approvals

Signature	Date	Signature	Date
Design Authority <u>N/A</u>		Design Agent <u>N/A</u>	
Cog. Eng. <u>D. R. Speer</u> <i>[Signature]</i>	<u>8/24/99</u>	PE <u>N/A</u>	
Cog. Mgr. <u>D. R. Speer</u> <i>[Signature]</i>	<u>8/24/99</u>	QA <u>N/A</u>	
QA <u>see below</u>		Safety <u>N/A</u>	
Safety <u>see below</u>		Design <u>N/A</u>	
Environ. <u>see below</u>		Environ. <u>N/A</u>	
Other <u>J. C. Sinclair</u> <i>[Signature]</i>	<u>8/25/99</u>	Other _____	
<u>F. R. Crawford</u> <i>[Signature]</i>	<u>8/25/99</u>		
<u>P. E. Roege</u> <i>[Signature]</i>	<u>8/25/99</u>		
<u>L. L. Reed</u> <i>[Signature]</i>	<u>8-24-99</u>		

DEPARTMENT OF ENERGY
Signature or a Control Number that tracks the Approval Signature

ADDITIONAL

DISTRIBUTION SHEET

To Distribution	From PFP Program Management	Page 1 of 1 Date August 24, 1999 EDT No. ECN No. 654890
Project Title/Work Order Material Stabilization -- Project Management Plan		

Name	MSIN	Text With All Attach.	Text Only	Attach./ Appendix Only	EDT/ECN Only
W. D. Bartlett	T5-50	X			
R. A. Bond	T5-50	X			
J. E. Bramson	T5-54	X			
G. J. Cox	T2-12	X			
F. R. Crawford	T5-50	X			
B. J. Gray	T5-02	X			
E. W. Curfman	T5-05	X			
M. W. Gibson	T5-55	X			
G. A. Glover	T4-20	X			
R. E. Heineman	T5-50	X			
K. R. Herzog	T2-12	X			
T. E. Huber	T2-12	X			
R. K. Leugemors	T2-12	X			
J. D. Martin	L5-65	X			
C. A. Meldrom	T4-19	X			
L. J. Olguin	L5-65	X			
A. L. Ramble	T5-54	X			
G. W. Reddick	L5-65	X			
R. D. Redekopp	T5-15	X			
L. L. Reed	T5-57	X			
P. E. Roege	T5-57	X			
P. K. Sato	T5-50	X			
A. E. Schilling	T5-51	X			
J. C. Sinclair	T5-50	X			
D. R. Speer	T5-50	X			
T. E. Stark	T5-02	X			
C. S. Sutter	T5-12	X			
M. D. Talbot	T5-15	X			
R. S. Wade	T5-54	X			
S. Zeller	T4-15	X			
Central Files	B1-07	X			
DOE-RL Reading Room	H2-53	X			

PROJECT MANAGEMENT PLAN FOR MATERIAL STABILIZATION

D. R. SPEER

B&W Hanford Company

Post Office Box 1200

Richland, WA 99352

U.S. Department of Energy Contract DE-AC06-96RL13200

EDT/ECN: 654890

UC: 2050

Org Code: 15000

Charge Code: 100749

B&R Code: 7040000

Total Pages: ~~23~~ 31
ap 9/1/99

Key Words:

Project Management Plan, Stabilization, Plutonium, Uranium

Abstract:

Project Management Plan for the stabilization of plutonium metals, plutonium oxides and other materials with at least 30 weight percent plutonium or plutonium/uranium.

TRADEMARK DISCLAIMER. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof or its contractors or subcontractors.

Printed in the United States of America. To obtain copies of this document, contact: Document Control Services, P.O. Box 950, Mailstop H6-08, Richland WA 99352, Phone (509) 372-2420; Fax (509) 376-4989.

Donal
9/1/99

SEP 01 1999

DATE: _____

STA: 5

HANFORD
RELEASE

ID: 12

DOES NOT CONTAIN CLASSIFIED OR
UNCLASSIFIED CONTROLLED
NUCLEAR INFORMATION

Reviewing
Official / ADC: WO Barrett

Date: 8/31/99

Release Approval

Date

Release Stamp

Approved For Public Release

TABLE OF CONTENTS

1. Introduction 1

2. Work Scope 3

3. Work Breakdown Structure..... 7

4. Project Strategy 8

5. Management Team Roles and Responsibilities 8

6. Schedules (Baseline) 10

7. Cost Estimate 10

8. Quality Assurance 10

9. Systems Engineering Plan..... 10

10. Security..... 11

11. Project Management Plan Controls..... 11

APPENDICES

Materials Stabilization Process Logic Diagrams Appendix A

Materials Stabilization Work Breakdown Structure (WBS)..... Appendix B

Materials Stabilization Process Schedule Appendix C

Materials Stabilization Process Cost Summary Appendix D

**Project Management Plan
Materials Stabilization
Plutonium Finishing Plant**

1. Introduction

1.1 Project Plan Purpose

This plan presents the overall objectives, description, justification and planning for the plutonium Finishing Plant (PFP) Materials Stabilization project. The intent of this plan is to describe how this project will be managed and integrated with other facility stabilization and deactivation activities. This plan supplements the overall integrated plan presented in the Plutonium Finishing Plant Integrated Project Management Plan (IPMP), HNF-3617, Rev. 0.

This is the top-level definitive project management document that specifies the technical (work scope), schedule, and cost baselines to manager the execution of this project. It describes the organizational approach and roles/responsibilities to be implemented to execute the project. This plan is under configuration management and any deviations must be authorized by appropriate change control action.

1.2 Project Description

Materials stabilization is designated the responsibility to open and stabilize containers of plutonium metal, oxides, alloys, compounds, and sources. Each of these items is at least 30 weight percent plutonium/uranium. The output of this project will be containers of materials in a safe and stable form suitable for storage pending final packaging and/or transportation offsite. The corrosion products along with oxides and compounds will be stabilized via muffle furnaces to reduce the materials to high fired oxides.

1.3 Project Mission

The mission of this project is to place unstable or potentially unstable materials in inventory at PFP into a stable form suitable for interim storage in PFP. Ultimately, all of the plutonium bearing materials at PFP will be shipped offsite allowing the deactivation and decommissioning of PFP.

1.4 Project Background

The material stabilization category includes the current PFP inventory of Pu metals, alloys, compounds, oxides and sources containing more than 30 wt % plutonium and uranium. Additional descriptive background material is given in the sections below.

1.4.1 Metal Stabilization (unalloyed plutonium metals)

PFP has stored unalloyed plutonium metal in its current configuration (storage cans) for approximately 15 to 20 years. It is assumed that most of this metal has some corrosion products on its surface. It is expected that the open USQ on metal handling will soon be resolved and will not require opening the metal in an inert environment. The positive USQ screen arose after a can opened at PFP several years ago that apparently had some hydride in it and gave off a flash upon opening. A workshop on Pu metal corrosion was held in Denver late last year and included several plutonium experts from across the complex. The resolution of the USQ will be based upon the results from this workshop.

1.4.2 Alloy Stabilization

PFP has plutonium-uranium alloys, plutonium-aluminum alloys as well as miscellaneous alloys in storage.

1.4.3 Compound Stabilization

There are several types of plutonium compounds in storage at PFP. These include Pu-F3 and F4 compounds, beryllium, zirconium, and thorium compounds as well as on PuF3-UF6 item.

1.4.4 Oxide Stabilization - Plutonium Oxides and Mixed Oxides (>30 wt % Pu + U)

The primary hazard associated with oxides is the potential container pressurization from off gassing, which could result in container breaching and the spread of contamination. Since these oxides have been stabilized in the past and are routinely monitored for signs of container pressurization, the risk of this accident occurring is low.

1.4.5 Source Stabilization

PFP manages many sources and standards, the hazard of which are similar to those of oxides and compounds described above.

1.5 Project Relationship to the Total Stabilization Program

This project is one of several identified to complete stabilization of Special Nuclear Material (SNM) at PFP, safely store it onsite, ship it offsite for storage or disposal, and transition the facility to a condition suitable for long term minimum cost surveillance and maintenance or Decontamination and Decommissioning (D&D). The Materials Stabilization Project Management Plan is one of several plans that make up the Stabilization portion of the PFP IPMP. The IPMP also includes cost, scope and schedule for "Min-Safe," Disposition, Transition and other PFP support activities. Changes to this Project Management Plan will roll up and be reflected in the PFP IPMP. The frequency of this roll up will be dependent upon the significance of the changes made to the PMPs.

2. Work Scope

2.1 Work Scope

Process Flow Description - Metals:

The inventory of unalloyed plutonium metal will be brushed to remove any corrosion products (oxide). The corrosion products will be thermally stabilized, placed in a convenience can and, either directly or after a short storage period, be placed into a welded container. The brushed metal will be placed into a convenience can and then into a welded container. Processing of metal will await completion of the installation of the Bagless Transfer Unit so it can immediately be packaged into a welded container which is the final packaging configuration. The Bagless Transfer Unit is being installed as part of the W-460 Project.

Previous plans had assumed that all of the metal would be oxidized in the muffle furnaces. As a result of the workshops with the plutonium experts in Denver last year and the resolution of the USQ, it was determined that brushing the metal would be satisfactory to provide stabilization of the material.

Process Flow Description - Alloys:

Alloys will be stabilized in the same manner as the unalloyed plutonium metal. Consideration will be given to discarding alloys that have less than 30 wt % Pu + U and/or that are not acceptable to the DOE Materials Stabilization (MD) Program or the Savannah River Site (SRS) process.

PFP currently stores items of 7% plutonium-aluminum alloys. These plutonium-aluminum alloys are considered stable. Since these alloys are

not acceptable to the MD Program, they will be shipped directly to SRS for processing (see the Shipping Project Management Plan).

Process Flow Description - Compounds:

The compounds will be evaluated to determine their acceptability to the Material Stabilization Program, suitability for processing at Savannah River, and compatibility with thermal stabilization. Based on that evaluation, the materials will either be packaged for shipment to the Savannah River Site, managed under the Residues Project Plan or stabilized and packaged into a welded container at PFP.

Process Flow Description - Oxides:

The oxide will be thermally stabilized in muffle furnaces, put into a convenience can and then into a welded container. It is anticipated that as much as five percent of the oxides will not be acceptable to the Materials Stabilization Program and therefore will require development of separate disposition strategies. The number of mixed oxide (MOX) items that are less than 30 wt % Pu + U is not defined at this time. Items less than 30 wt % Pu + U will be managed under the Residues Project Management Plan.

Stabilization of oxides is currently underway in PFP using two furnaces. Three additional furnaces will be started up in FY 2000. The W-460 Project will install two additional furnaces with the capacity to handle three boats each.

Process Flow Description - Sources:

Pu-Be sources will be shipped to the Los Alamos National Laboratory for dispositioning (see the Project Plan for Shipping). All other sources and standards will be stabilized similarly to oxides and compounds.

2.2 Requirements Baseline

2.2.1 Driving Requirements:

Driving requirements are those requirements that define the project mission. The source of the requirements are from the implementation plan for the *Remediation of Nuclear Materials in the Defense Nuclear Facilities Complex (Revision 1)*, dated December 22, 1998. The commitments for material stabilization are to have the metal stabilized by May 2002 and to complete stabilization of oxides by December 2004.

Assumptions:

- The Material Stabilization Project will stabilize metals, sources, and alloys with a plutonium and uranium content greater than or equal to 30 wt % by brushing.
- Oxidation has been started in the two existing muffle furnaces in glovebox HC-21A. Three additional furnaces will be installed in FY 2000 in PFP. Two new furnaces, with the capability to handle three boats at a time, will be installed in 2736-Z. The resultant oxides will be packaged to comply with the Interim Storage Criteria and stored in the PFP vaults until repackaged into a welded can.
- Approximately ten percent of metal and alloy items will be sufficiently corroded to require thermal stabilization. Remaining items will be brushed to remove corrosion prior to packaging.
- Thermal Gravimetric Analysis (TGA) is sufficient for proof of stability for interim storage of mixed oxides.
- Material characterization for the purpose of determining the proper and safe handling for passivation and stabilization can be done without major equipment or process development.
- Canning for interim storage will be done in either food pack cans or Hanford Convenience Cans. Canning will start in food pack cans and move to convenience cans as the equipment and procedures to support that packaging are developed. Canning will be performed in ambient air.

- No co-mingling of items under IAEA safeguards with other items in storage at PFP will take place without prior IAEA approval.
- No additional material will be offered for IAEA safeguards at PFP until the material has been stabilized and repackaged to 3013 criteria.

2.2.2 Key Interfaces:

This project interfaces with material transfer, vault storage and shipping activities. Due to the possibility of several related processes going on at the same time, the Material Stabilization Project will have interfaces with the other PFP projects. These interfaces include material flow (input/output from the process), laboratory analyses, 234-5Z vault transfers, and availability of the muffle furnaces. During periods of high demand for muffle furnace capacity (during solution precipitation activities), oxide processing will be used as filler work to fully utilize the unused capacity. Evaluation, prioritization and integration of these interactions will be done through the PFP IPMP management efforts.

Two key interfaces that have been identified are the relationships between solutions processing and the availability of the welded can packaging system. Plant resources will continue to be assigned to the thermal stabilization of oxides and mixed oxides until the hardware and systems are available to process solutions. At that time, processing of solutions will begin and the processing of oxides and MOX will be performed only as resources are available. Solutions stabilization will continue until completed by the availability of funding. At this time, that isn't planned to resume until January 2002.

Processing of metals will not begin until the welded seam can packaging system is available for use in November 2000. This will allow direct placement of brushed metal items into a welded can in an inert atmosphere therefore completely eliminating the possibility of further corrosion of the metals.

2.2.3 Key Milestones:

NUMBER	DESCRIPTION	DUE DATE
DNFSB MILESTONES		
IP - 110	Complete brushing and repackaging of metal inventory	05/2002
IP - 111	Complete stabilizing and packaging of oxides >50 wt %	12/2004
IP - 114	Ship aluminum and other selected alloys to SRS	06/2001
DOE MILESTONES		
TRP-99-402	Start restabilizing high-assay oxides at PFP	07/31/99
TRP-99-417	Restart thermal stabilization and complete stabilization of higher risk plutonium-bearing materials	09/30/99

2.3 Programmatic Risks:

Several programmatic risks have been identified and must be managed. Those risks and the proposed method for resolving the uncertainties are as follows:

- Risk A: The methods for initial characterization prior to processing and characterization following characterization aren't established. A potential exists for the characterization to require significant effort including methods development.
How will this risk be resolved? A characterization plan will be developed and issued.
- Risk B: There is a risk that material will be found during characterization that would be considered incompatible with either the processing or packaging planned.
How will this risk be resolved? The continued management of that material will be evaluated and if needed alternative processes or packages established. In that event, proper change management will be used to document the revisions to the plan.

3. Work Breakdown Structure

The project Work Breakdown Structure (WBS) is shown in Appendix B. The WBS is a product-oriented hierarchy based upon the process flow sheet and includes necessary support activities. These WBS elements directly correlate to PFP IPMP WBS elements.

4. Project Strategy

This project requires the processing of several thousand separate packages of plutonium metal oxides, alloys, compounds, and sources. Many of these materials are approximately 30 years old and haven't been characterized. The strategy is to evaluate the material using existing data and determine the need for additional characterization data. Based on the results of that effort, and any required additional characterization, the material will be managed per the process logic diagrams in Appendix A. Processed materials will be packaged in accordance with the criteria for interim storage of plutonium-bearing materials (DOE-October 1995) awaiting final processing into a 3013 container and shipment to Savannah River.

5. Management Team Roles and Responsibilities

This materials stabilization project is under the direction of PFP Senior Director. Support for the project activities is provided by various support groups within the PFP organization.

5.1 Program Manager

The Program Manager is responsible for:

- Maintenance of the IPMP, PMPs, and the Multi-Year Work Plan to establish the technical schedule and cost baseline for all projects within the PFP.
- Selecting, directing, and monitoring performance of project managers.
- Establishing overall objectives, scope, and direction for each project and the working interfaces between the projects.
- Providing monthly project status reports for technical, schedule, and cost performance.
- Approves changes to the PMPs involving schedule delays and funding shifts.
- Ensure that the project meets applicable safety, health, and environmental requirements.

5.2 Project Manager

The Project Manager is responsible for completing the project as planned. Specific responsibilities include:

- Selecting and directing Cost Account Managers responsible for delivering discrete products and services defined by assigned WBS elements.
- Providing monthly project status of performance to the Program Manager.
- Planning, managing, and maintaining the technical, schedule, and cost baselines for the project.
- Approve changes to the PMP which do not involve schedule delays or funding shifts.
- Control the configuration of the PMP.

5.3 Cost Account Managers

Cost Account Managers identified for each WBS element are responsible for the following:

- Planning and completing the applicable cost account work scope in accordance with the technical, schedule, and cost baselines established in this plan.
- Performing work in a manner that meets the project's data quality objectives.
- Evaluating and reporting monthly cost account status to the project manager.
- Directing and working with work package managers to complete the work packages as planned.

5.4 Operations and Support Group Managers

Operations and Support Group Managers are responsible for:

- Achieving operational safety and compliance with permit requirements.
- Maintaining required operational efficiencies to achieve project objectives.
- Performing work in a manner that meets the project's cost, schedule, and quality objectives.

6. Schedules (Baseline)

The currently approved baseline for the PFP Stabilization Project is contained in the PFP Stabilization and Deactivation Project IPMP. The schedule for Materials Stabilization is attached as Appendix C.

7. Cost Estimate

An Activity based cost (ABC) estimating technique was used to develop the costs provided in the Materials Stabilization Project Baseline Plan and Estimate. That ABC estimate was independently validated. The cost summary for stabilization of Materials Stabilization is attached as Appendix D.

8. Quality Assurance

PFP is subject to the requirements of Title 10, Code of Federal Regulations, Part 830-120, "Quality Assurance Requirements," and complies with the applicable requirements described in the Project Hanford QAPD, HNF-MP-599. Appendix A, "QAPD Requirements Applicability Matrix," of the PFP QAPP (FSP-PFP-5-8, Section 15.1) identifies QAPD requirements that apply to each PFP organization.

9. Systems Engineering Plan

Systems Engineering techniques that have been and will be utilized for this project include:

- A) Logic diagrams will be developed for the project steps and material processes related to the material stabilization and disposition subprojects. The logic elements will be linked with information related to requirements, information needs, reporting, and other key attributes.
- B) Simulations, performance measurement, and other analytical methods will provide optimization as the project proceeds. The targets of the optimization are: 1) decisions related to scheduling and management of resources for materials stabilization and disposition, and 2) tuning of the materials stabilization processes for improved performance.
- C) A material database will be established and maintained to manage information related to material processing and disposition.

10. Security

The PFP security program addresses the following security aspects: physical protection of special nuclear material (SNM), nuclear material accountability and control, access control requirements, human reliability program protection, shipments and movement of SNM and storage of SNM.

11. Project Management Plan Controls


The Materials Stabilization Project Manager will be responsible for insuring the Materials Stabilization Project Management Plan and its supporting schedules and estimates are kept current. A system to control changes will be implemented as part of the PFP IPMP controls. The Project Manager and the Program Manager will review and approve all changes to the Materials Stabilization PMP. For changes that do not involve moving funding or changing funding or changing schedule, the Project Manager will have authority to approve changes. Operations, Engineering, ESH&Q, and the Director will be asked to provide input on changes being considered. The electronic version of the PMP and IPMP will be maintained current. Hardcopy versions will be printed as required using a graded approach based upon the impact of the changes made. Issues will be tracked using the Issues Management List. Project reviews on the project commitments will be held monthly. Configuration Control of the Project Management Plan will comply with HNF-PRO-522, *Change Control*.

Appendix A

Materials Stabilization Process Logic Diagrams


Stabilize and Disposition Pu Bearing Solid Residues > 30 wt % Pu Metal Upper Level

1.04.05.01.13.01.01




Solid Res = Barefoot Path
Bushed Res = V/VM L7
Completed 1st March 2004


**Stabilize and Disposition Pu Bearing
Alloys Upper Level
Solid Residues > 30 wt %
1.04.05.01.13.01.02**



Stabilize and Disposition Pu Bearing
Solid Residues > 30 wt %
Pu-Oxides/MOX (234-5Z) Upper Level
1.04.05.01.13.01.03




Stabilize and Disposition Pu Bearing
Solid Residues > 30 wt %
Stabilization in 2736-ZB
Upper Level
1.04.05.01.13.01.04




Store/Repackage Material


1.04.05.01.14.01.01.01





Appendix B


Materials Stabilization Work Breakdown Structure (WBS)













Appendix C

Materials Stabilization Process Schedule

Activity ID	Activity Description	Current Start	Current Finish	FY99	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07
Install Bagless Transfer System												
FAUCD10	NERVA Evaluation *	10SEP99A	30SEP99A	100 %								
FAIBGE46	Perform ALARA/Dose Assessment *	01OCT99	28OCT99	0 %								
FAUG_5	Install Bagless Transfer System *	02FEB99A	28APR00	54 %								
FAUG	Provide Packaging System *	02FEB99A	02AUG00	44 %								
FAACB10	Perform BTS Start Up Review *	03AUG00	05OCT00	0 %								
Stabilize Pu Metal												
EAAE2	Perform Task Specific Criticality Analysis Metal	11JAN00	23JUN00	0 %								
EAAFE60	Prepare Activity-Specific Procedures Mtls	11JAN00	07FEB00	0 %								
EAALE24	Metal Brushing Startup Review	26JUN00	15AUG00	0 %								
EAAUF14	Prepare Metal for Repackaging	31OCT00	23MAR01	0 %								
Disposition Fluoride Compounds												
FBBSF14	Repackage Pu Fluoride Compounds for Shipping *	19OCT00	02NOV00	0 %								
Disposition Aluminum Alloys												
FIHFF10	Repackage & Ship Al Alloy to SRS *	06NOV00	25JAN01	0 %								
Stabilize Pu Alloys												
EABE_3	Air Permitting Regulatory Activities	01OCT99	27NOV00	0 %								
EABB_2	Stabilize Alloys	26MAR01	11MAY01	0 %								
Stabilize Pu Oxides/MOX												
EACBE30	Furnace Prep. Checks/Stabilize Mat'l & Monitor	01OCT99	30JUN00	0 %								
EACBE72	Conduct USQ Evaluation 3 new Furnaces	05OCT99	01NOV99	0 %								
EACBE20	Perform Task Specific Criticality Analysis	08OCT99	20JAN00	0 %								
EACHE12	Start Up Review 3 New Furnaces	08MAY00	05JUN00	0 %								
EACBG30	Furnace Prep. Checks/Stabilize Mat'l & Monitor	21JAN02	02MAR04	0 %								
EADB	Transfer & Process Pu Oxides/MOX	14MAY02	11OCT04	0 %								
Disposition Stabilized Product												
FBIHAL14	Transport 3013 Containers to SRS*	06SEP06	19DEC07	0 %								

* Included for clarity. Not within the scope of this project management plan

Project Start: 01SEP99
 Project Finish: 15SEP06
 Issue Date: 01MAY00
 Rev: 1/00

Legend:
 [] Early Bar
 [] Progress Bar
 [] Critical Activity

T00PM
 B & W HANFORD COMPANY
 Plutonium Finishing Project - PFP
 Key 94-1 Activities PM Scenario

Sheet 1 of 1
 © Primavera Systems, Inc.

Appendix D

Materials Stabilization Process Cost Summary

Materials Stabilization

W056		1.04.05.01.13.01		Data		Sum of 00COST		Sum of 01COST		Sum of 02COST		Sum of 03COST		Sum of 04COST		Sum of 06COST		Total		
W057 TITLE	W058	W058 TITLE																		
Provide Process Support	1.04.05.01.13.01.01.07	Provide Thermal Stabilization Process Equipment																		
Stabilize Plutonium Metal	1.04.05.01.13.01.01.02	Transfer & Process Pu Metal																		
	1.04.05.01.13.01.01.04	Provide Process Specific Support																		
	1.04.05.01.13.01.01.05	Perform Project Specific Management																		
Stabilize Plutonium/Uranium and Other (Zr, Nb, Ti) Alloys	1.04.05.01.13.01.02.01	Characterize Pu Alloys																		
	1.04.05.01.13.01.02.02	Transfer & Process Pu Alloys																		
	1.04.05.01.13.01.02.05	Provide Project Specific Management																		
Stabilize Pu-Oxides/MOX (234-5Z)	1.04.05.01.13.01.03.01	Characterize Pu Oxides																		
	1.04.05.01.13.01.03.02	Transfer & Process Pu Oxides/MOX																		
	1.04.05.01.13.01.03.04	Transfer & Process Pu Oxides/MOX																		
	1.04.05.01.13.01.03.05	Provide Project Specific Management																		
Stabilize Pu-Oxides/MOX (273G-ZB)	1.04.05.01.13.01.04.01	Characterize Pu Oxides																		
	1.04.05.01.13.01.04.02	Transfer & Process Pu Oxides/MOX																		
	1.04.05.01.13.01.04.04	Provide Process Specific Support																		
	1.04.05.01.13.01.04.05	Provide Project Specific Management																		
Grand Total																				