

ENGINEERING CHANGE NOTICE	1. ECN 603848 Proj. ECN
Page 1 of <u>2</u>	

2. ECN Category (mark one) Supplemental <input type="checkbox"/> Direct Revision <input checked="" type="checkbox"/> Change ECN <input type="checkbox"/> Temporary <input type="checkbox"/> Standby <input type="checkbox"/> Supersedeure <input type="checkbox"/> Cancel/Void <input type="checkbox"/>	3. Originator's Name, Organization, MSIN, and Telephone No. David J Tedeschi/8D220/H5-70/372-1485/Chrg D2DE3	4. Date December 6, 1994
	5. Project Title/No./Work Order No. W-151/Retrieval	6. Bldg./Sys./Fac. No. N/A
	8. Document Numbers Changed by this ECN (includes sheet no. and rev.) WHC--SD-W151-ATP-001, REV 0	9. Related ECN No(s). N/A
		7. Approval Designator #0 Dgt 11/11/95
		10. Related PO No. N/A

11a. Modification Work <input type="checkbox"/> Yes (fill out Blk. 11b) <input checked="" type="checkbox"/> No (NA Blks. 11b, 11c, 11d)	11b. Work Package No. N/A	11c. Modification Work Complete N/A Cog. Engineer Signature & Date	11d. Restored to Original Condition (Temp. or Standby ECN only) N/A Cog. Engineer Signature & Date
---	-------------------------------------	---	---

12. Description of Change
 Additional Gamma Assay units were purchased under Purchase Requisition 380260. This ECN will add in the purchase requisition so units can be tested. ~~It also changes the location of the testing from the 305 building to the cold test facility. Changes to testing location and~~ The addition of the new units have not affected safety and therefore will not need the review of safety. 11/12/95

This ECN will make a new revision to WHC-SD-W151-ATP-001.

13a. Justification (mark one)	Criteria Change <input checked="" type="checkbox"/>	Design Improvement <input type="checkbox"/>	Environmental <input type="checkbox"/>
As-Found <input type="checkbox"/>	Facilitate Const. <input type="checkbox"/>	Const. Error/Omission <input type="checkbox"/>	Design Error/Omission <input type="checkbox"/>

13b. Justification Details
 This document was already used and approved for testing the first Gamma Assay units. Therefore, it was upgraded to be used to test additional units and thus save money of from developing/reviewing/approving a new document.

This has been assigned an Approval Designator of Q per Westinghouse Controlled Manual WHC-CM-3-5, Sec 12.7 REV 0, T5.2b.

14. Distribution (include name, MSIN, and no. of copies) D.E. Legare H5-68 1 M.N. Islam R3-08 1 R.K. Brown H5-68 1 G.L. Troyer T6-50 1 E.M. Nordquist R3-27 1 S.B. Warren N2-10 1 R.E. Clayton R3-27 1 D.J. Tedeschi H5-68 1	RELEASE STAMP OFFICIAL RELEASE BY WHC DATE JAN 20 1995 sta. 2
---	---

MASTER

ENGINEERING CHANGE NOTICE

15. Design Verification Required <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	16. Cost Impact				17. Schedule Impact (days) Improvement <input type="checkbox"/> Delay <input type="checkbox"/>
	ENGINEERING		CONSTRUCTION		
	Additional	<input type="checkbox"/> \$	Additional	<input type="checkbox"/> \$	
	Savings	<input checked="" type="checkbox"/> \$500.0	Savings	<input type="checkbox"/> \$	

18. Change Impact Review: Indicate the related documents (other than the engineering documents identified on Side 1) that will be affected by the change described in Block 12. Enter the affected document number in Block 19.

SDD/DD	<input type="checkbox"/>	Seismic/Stress Analysis	<input type="checkbox"/>	Tank Calibration Manual	<input type="checkbox"/>
Functional Design Criteria	<input type="checkbox"/>	Stress/Design Report	<input type="checkbox"/>	Health Physics Procedure	<input type="checkbox"/>
Operating Specification	<input type="checkbox"/>	Interface Control Drawing	<input type="checkbox"/>	Spares Multiple Unit Listing	<input type="checkbox"/>
Criticality Specification	<input type="checkbox"/>	Calibration Procedure	<input type="checkbox"/>	Test Procedures/Specification	<input type="checkbox"/>
Conceptual Design Report	<input type="checkbox"/>	Installation Procedure	<input type="checkbox"/>	Component Index	<input type="checkbox"/>
Equipment Spec.	<input type="checkbox"/>	Maintenance Procedure	<input type="checkbox"/>	ASME Coded Item	<input type="checkbox"/>
Const. Spec.	<input type="checkbox"/>	Engineering Procedure	<input type="checkbox"/>	Human Factor Consideration	<input type="checkbox"/>
Procurement Spec.	<input type="checkbox"/>	Operating Instruction	<input type="checkbox"/>	Computer Software	<input type="checkbox"/>
Vendor Information	<input type="checkbox"/>	Operating Procedure	<input type="checkbox"/>	Electric Circuit Schedule	<input type="checkbox"/>
OM Manual	<input type="checkbox"/>	Operational Safety Requirement	<input type="checkbox"/>	ICRS Procedure	<input type="checkbox"/>
FSAR/SAR	<input type="checkbox"/>	IEFD Drawing	<input type="checkbox"/>	Process Control Manual/Plan	<input type="checkbox"/>
Safety Equipment List	<input type="checkbox"/>	Cell Arrangement Drawing	<input type="checkbox"/>	Process Flow Chart	<input type="checkbox"/>
Radiation Work Permit	<input type="checkbox"/>	Essential Material Specification	<input type="checkbox"/>	Purchase Requisition	<input type="checkbox"/>
Environmental Impact Statement	<input type="checkbox"/>	Fac. Proc. Samp. Schedule	<input type="checkbox"/>	Tickler File	<input type="checkbox"/>
Environmental Report	<input type="checkbox"/>	Inspection Plan	<input type="checkbox"/>		<input type="checkbox"/>
Environmental Permit	<input type="checkbox"/>	Inventory Adjustment Request	<input type="checkbox"/>		<input type="checkbox"/>

19. Other Affected Documents: (NOTE: Documents listed below will not be revised by this ECN.) Signatures below indicate that the signing organization has been notified of other affected documents listed below.

Document Number/Revision	Document Number/Revision	Document Number/Revision
None		

20. Approvals

Signature	Date	Signature	Date
<u>OPERATIONS AND ENGINEERING</u>		<u>ARCHITECT-ENGINEER</u>	
Cog. Eng. D.E. Legare <i>D.E. Legare</i>	<u>1/19/95</u>	PE	_____
Cog. Mgr. R.K. Brown <i>R.K. Brown</i>	<u>1.19.95</u>	QA	_____
QA R.E. Clayton <i>R.E. Clayton</i>	<u>1/13/95</u>	Safety	_____
Safety N/A	_____	Design	_____
Environ. N/A	_____	Environ.	_____
Other	_____	Other	_____
Lead Technical Engineer	_____		_____
G.L. Troyer <i>G.L. Troyer</i>	<u>1/12/95</u>		_____
Project	_____		_____
E.M. Nordquest <i>E.M. Nordquest</i>	<u>1/12/95</u>	<u>DEPARTMENT OF ENERGY</u>	
	_____	Signature or a Control Number that tracks the Approval Signature	_____
	_____		_____
	_____	<u>ADDITIONAL</u>	_____
	_____		_____
	_____		_____

RELEASE AUTHORIZATION

Document Number: WHC-SD-W-151-ATP-001, Rev. *4* /

Document Title: Project W-151 Flexible Receiver Radiation Detector System Acceptance Test Plan

Release Date: 1/19/95

This document was reviewed following the procedures described in WHC-CM-3-4 and is:

APPROVED FOR PUBLIC RELEASE

WHC Information Release Administration Specialist:

V.L. Birkland

V.L. Birkland

1/19/95

TRADEMARK DISCLAIMER. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof or its contractors or subcontractors.

This report has been reproduced from the best available copy. Available in paper copy and microfiche. Printed in the United States of America. Available to the U.S. Department of Energy and its contractors from:

U.S. Department of Energy
Office of Scientific and Technical Information (OSTI)
P.O. Box 62
Oak Ridge, TN 37831
Telephone: (615) 576-8401

Available to the public from: U.S. Department of Commerce
National Technical Information Service (NTIS)
5285 Port Royal Road
Springfield, VA 22161
Telephone: (703) 487-4650

SUPPORTING DOCUMENT		1. Total Pages 19
2. Title Project W-151 Flexible Receiver Radiation Detector System Acceptance Test Plan	3. Number WHC-SD-W151-ATP-001	4. Rev No. 1
5. Key Words Flexible Receiver Radiation Detector System (FRRDS), Flexible Receiver Housing, Gamma-Ray Detectors, Two-Source Test, Pulsar Injection Circuitry	6. Author Name: G. L. Troyer <i>G. L. Troyer</i> 1/2/95 Signature Organization/Charge Code 8E400/C 9657	
7. Abstract The attached document is the Acceptance Test Plan for the portion of Project W-151 dealing with acceptance of gamma-ray detectors and associated electronics manufactured at the Idaho National Engineering Laboratory (INEL). The document provides a written basis for testing the detector system, which will take place in the 305 building (300 Area).		
		8. RELEASE STAMP <div style="border: 1px solid black; padding: 5px; margin: 10px auto; width: fit-content;"> OFFICIAL RELEASE BY WHC DATE JAN 20 1995 Sta. 21 </div>

PROJECT W-151 FLEXIBLE RECEIVER RADIATION DETECTOR SYSTEM
ACCEPTANCE TEST PLAN
WHC-SD-W151-ATP-001
Rev. 1

Approval Designator T3.6

Issued by:

Process and Analytical Laboratories
and

Instrumentation and Data Acquisition Engineering

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

MASTER

TABLE OF CONTENTS

1.0	PURPOSE	6
1.1	APPROVAL DESIGNATOR	6
2.0	BACKGROUND	6
3.0	RESPONSIBILITIES	7
3.1	COGNIZANT ENGINEER	7
3.2	TEST DIRECTOR	7
3.3	WITNESS	9
3.4	SAFETY	9
3.5	QUALITY ASSURANCE	9
3.6	CONSTRUCTION CONTRACTOR (INEL PERSONNEL)	9
3.7	FACILITY MANAGERS	10
4.0	TEST ITEMS	10
5.0	TEST CONDITIONS	11
5.1	EQUIPMENT AND FACILITIES	11
5.2	SPECIFICATION TESTING	12
5.3	INFORMATIONAL TESTING	12
6.0	SPECIFICATION TESTING	12
6.1	SYSTEM SETUP AND INFORMAL CHECK-OUT	12
6.2	DETECTOR EFFICIENCY	12
6.3	PEAK-TO-COMPTON RATIO	13
6.4	PEAK RESOLUTION AND RESPONSE PEAK SHAPE	13
7.0	INFORMATIONAL TESTING	13
7.1	HEALTH PHYSICS HOLD POINT	13
7.2	TWO-SOURCE TEST	13
7.2.1	Description of Test	13
7.3	GAIN AND RESOLUTION STABILITY	14
7.4	POSSIBLE ELECTRICAL NOISE INTERFERENCE	14
7.5	ENERGY-VERSUS-EFFICIENCY PLOT	14
8.0	ORGANIZATION AND FUNCTION RESPONSIBILITIES	14
9.0	SCHEDULE	15
10.0	REPORTS	15
11.0	REFERENCES	16

12.0 DATA SHEETS	16
APPENDIX A	17
APPENDIX B	18
APPENDIX C	19

PROJECT W-151 FLEXIBLE RECEIVER RADIATION DETECTOR SYSTEM ACCEPTANCE TEST PLAN

1.0 PURPOSE

The purpose of this document is to verify through testing that the Flexible Receiver Radiation Detector System (FRRDS), system 2, is constructed and operates per the procurement specification. System 1 was described in a Statement of Work; Internal Memo 28220-91-062 from V. B. Subrahmanyam to J. S. Lott, dated September 5, 1991, and procurement request 164321 as modified. System 1 was received and tested August 1993 and reported (WHC-SD-W151-ATR-001 Rev 0). System 2 is described by procurement specification 380260. Actual test procedures are described in sections 6.0 and 7.0.

The results of the test shall be used to establish criteria for operating and installation procedures. This test will establish baseline parameters that shall be used for operating comparisons during actual field use.

This test activity shall not include the testing the system during removal of an item from a waste tank environment.

1.1 APPROVAL DESIGNATOR

The approval designation is based on guidance from WHC-CM-3-5, Section 12.7, Table 1-T3.6, and on information contained within the Preliminary Safety Analysis for Project W-151 (WHC-SD-W151-PSAR-001), and also upon the Project Specific Quality Assurance Plan for Project W151 (WHC-SD-W151-QAPP-001). Test results obtained from performing tests outlined in this procedure will be used for developing requirements in later stages of design.

2.0 BACKGROUND

The W-151 Flexible Receiver Radiation Detector System (FRRDS) shall provide a remote and automated method of identifying gamma-ray emitting radio-isotopes in the waste remaining on an object. The FRRDS shall be able to quantify the radioisotopes within geometry calibration limits.

The FRRDS uses 3 radiation detectors, nuclear instrumentation, a computer, a modified amplifier/data multiplexer and control/analysis software with a user interface.

The Tank 101-AZ Waste Retrieval System W-151 Project is designed to demonstrate that mixer pumps will sufficiently mobilize the sludge at the bottom of the tank for future tank content removal. To support these ends, the Flexible Receiver has been developed to remove and dispose of existing tank components which could be damaged by operation of mixer pumps. The FRRDS is a sub-system of the Flexible Receiver that shall identify the radioisotopic content of the waste remaining on the component (after washing) as it is

withdrawn from the tank. The quantity of specific isotopes on the items removed from the tank shall determine the waste classification (for disposal purposes) of the items. The identification and quantification of the radioisotope content of the remaining sludge is the required function of the FRRDS. This test plan and procedure shall only verify the first function (qualitative analysis), not the second (quantitative). However, the procedure shall provide a base quantification calibration limited to standard reference source configurations, such that future performance could be assessed.

3.0 RESPONSIBILITIES

Each organization participating in the conduct of this Acceptance Test Plan (ATP) shall designate personnel for the responsibilities and duties as defined herein for their respective roles. The names of these designees are provided in section 8.0.

3.1 COGNIZANT ENGINEER

- 1) Designate a Test Director.
- 2) Coordinate testing with facility management.
- 3) Act as liaison between the participants in acceptance testing.
- 4) Distribute the approved testing schedule in a timely manner.
- 5) Ensure field testing and inspection has been completed.
- 6) Schedule and conduct a pre-ATP meeting with test participants prior to start of testing.
- 7) Notify the persons performing and witnessing the test prior to the start of testing.
- 8) Notify all concerned parties when a change is made in the testing schedule.
- 9) Work in conjunction with the Test Director to clear resolvable exceptions to the ATP.
- 10) Sign copies of Execution/Data, Exception, and Test Completion Sheets as they are completed. These sheets are described in section 3.2.
- 11) Provide a distribution list for the approved and accepted ATP.
- 12) See section 3.7.

3.2 TEST DIRECTOR

Testing shall be conducted in the 305 building by a test director with experience in gamma spectroscopy systems development.

- 1) Coordinate and be present at all acceptance testing.
- 2) Confirm that field testing and inspection of the system or portion of the system to be tested has been completed.
- 3) Stop any test which may cause damage to the system until the test procedure has been revised.
- 4) Maintain a regulated field logbook. An overview of data, sketches, descriptions of individual tests, and testing chronologies shall be included. References to the Execution/Data and Exception Sheets (described below; attached as appendix B and C) shall be made as appropriate. These forms shall contain test descriptions and test exception dispositions.
- 5) Complete and sign the Test Completion Sheet (appendix A). This sheet provides a listing of each test to be performed and a location to date and check-off each test as it is completed. The Test Completion Sheet shall be included as part of the final Acceptance Test Report (ATR) covering the FRRDS system.
- 6) Complete and sign the Test Execution/Data Sheets (appendix B). These sheets shall be used to describe the testing being performed, and shall contain the data gathered from said testing. Upon completion, each sheet shall also be signed and dated by the cognizant engineer, and by an individual who witnessed the testing. A notation shall be made regarding any test that involves an exception. The Test Execution/Data Sheets shall be included as part of the final Acceptance Test Report (ATR) covering the FRRDS system.

- 7) Complete and sign the Test Exception Sheet(s) (appendix C). These sheets shall be used if exceptions to the ATP exist. The test involved shall be noted, as well as the disposition agreed upon by the cognizant engineer, the test director, and the test witness. It shall be noted if the disposition to the ATP is resolved or unresolved. Upon completion, each sheet shall also be signed and dated by the cognizant engineer, and by an individual who witnessed the testing. The Test Exception Sheet(s) shall be included as part of the final Acceptance Test Report (ATR) covering the FRRDS system.
- 8) It shall be the discretion of test director at the time of testing that determines whether or not any (or all) of the detector system is to be rejected based on performance that is out of the original specification range(s).

3.3 WITNESS

The test witness shall observe the individual tests and shall sign the sheets described in section 3.2 when he/she is satisfied that they accurately and completely describe the tests, data gathered, and exception(s) discovered through testing.

3.4 SAFETY

Safety personnel shall review the test plan to insure that proper safety concerns have been addressed. Preliminary Safety Analysis Report (PSAR) WHC-SD-W151-PSAR-001 addresses safety considerations concurrent with this project. Safety personnel may, or may not, be present during acceptance testing at their discretion.

3.5 QUALITY ASSURANCE

Quality Assurance (QA) shall review the test plan to insure that proper QA concerns have been addressed. Quality Assurance Project Plan (QAPP) WHC-SD-W151-QAPP-001 addresses quality assurance considerations concurrent with this project. QA personnel may, or may not, be present during acceptance testing at their discretion.

3.6 CONSTRUCTION CONTRACTOR (INEL PERSONNEL)

The assembly and operation of the FRRDS and the test instruments shall be the responsibilities of both the WHC test director and INEL personnel.

- 1) Organize and perform this acceptance test under coordination of the Test Director.

- 2) Confirm that all equipment required for performing this test shall be available at start of testing.
- 3) Provide equipment required for performing this acceptance test, such as the spectrometer equipment (hardware and software) and the necessary cabling.
- 4) Request in writing from the Project Engineer those services, materials, or equipment that have been designated as being supplied by the Department of Energy (DOE) or others.
- 5) Assist WHC Test Director in performing specification testing outlined in section 6.0. Time permitting, INEL personnel may assist with informational testing outlined in section 7.0.
- 6) Be present during testing outlined in section 6.0 (specification) testing. Also be present for all of section 7.0 (informational) testing, if time permits.

3.7 FACILITY MANAGERS

The cognizant engineer shall perform scheduling functions with the facility manager for the 305 building to arrive at an appropriate time for testing to take place.

4.0 TEST ITEMS

The system under test is the FRRDS purchased per procurement request 164321 (as modified). The FRRDS is composed of the following sub-assemblies:

- 1) Nuclear Instrumentation consisting of:
 - 3 HPGe radiation detector, preamp and dewar assemblies
 - One cabinet of nuclear instrumentation electronics
 - Various interconnecting cables
- 2) VAX 4000 computer substation configured and programmed to support instrumentation described in 4.1.1.
- 3) Software that controls and analyzes the data acquired by the FRRDS and presents it to the operator.

The specific test equipment, components and sub-assemblies used shall be identified on the Execution/Data Sheets.

5.0 TEST CONDITIONS

No unique or unusual chemical, fire, release of energy, or criticality safety hazards are involved with performing or supporting these tests. Normal WHC laboratory and facility safety rules shall be followed during these tests. All electrical and mechanical apparatus shall be operated as designed. The operation of the radiation detectors requires the use of liquid nitrogen and appropriate safety measures shall be taken.

All testing with the exception of Flexible Receiver geometry measurements will occur in the 305 building. 300 area Health Physics personnel shall be responsible for preparing the necessary RWP which will be required to allow work to be performed with radioactive sources. The sources used shall consist of a ^{137}Cs sealed point source (200 mrem/hr on contact) and other, smaller sealed gamma point standards (less than 20 mrem/hr. on contact). A radiological hold point is incorporated within this test plan regarding the use of the 200 mrem/hr source (section 7.1). It is not expected that any person involved in this testing shall receive more than 5 mrem whole-body dose as a consequence of the work.

The test items, equipment and facilities used in this test procedure are not expected to be affected permanently by this procedure. Test equipment that has been damaged shall be repaired or replaced.

Geometry measurement or in place efficiency calibration will be performed at a separate time and location. This measurement requires access to the Flexible Receiver framework for detector placement.

5.1 EQUIPMENT AND FACILITIES

Equipment listed below will be used within the 305 building to complete the testing outlined in sections 6.0 and 7.0. The primary focus of these tests shall be on the operation of the nuclear instrumentation by the computer, collection of data and the system's ability to analyze and present the results, as per sections 6.0 and 7.0. The need for certified and calibrated test equipment is limited. However, equipment used for quantitative measurements shall be calibrated and identified on the Test Execution/Data Sheets.

The following radioactive standard will be required for use during section 6.0 specification testing:

1 microcurie ^{60}Co sealed gamma-ray point standard (I.D. #Co-1; <20 mrem/hr contact) sealed in a small plastic "button".

The following radioactive standards/sources will be required for use during section 7.0 informational testing:

^{137}Cs gamma-ray point source (I.D. #G23942E; approximately 4 millicuries; 200 mrem/hr contact) sealed in a small stainless steel capsule.

²²⁸Th gamma-ray point standard (I.D. #Th-1; approximately 1 microcurie; <20 mrem/hr contact) sealed in a small plastic "button".

Tongs and tweezers shall be used to handle the sources/standards mentioned above.

5.2 SPECIFICATION TESTING

The first phase of testing shall consist of the tests listed in section 6.0. After the initial setup and informal checkout, testing of detector system efficiency, system resolution, and response peak shapes, shall be performed to determine if the system meets the original procurement specifications. These tests are described in section 6.0. These tests will need to be performed, regardless of how much informational testing is completed.

As stated in section 3.2, it shall be the discretion of test director at the time of testing that determines whether or not any (or all) of the detector system is to be rejected based on performance that is out of the original specification range(s).

5.3 INFORMATIONAL TESTING

Testing outlined in section 7.0 shall be performed (time permitting) for informational purposes only. The purpose of this testing will be to establish baseline data for the system. This data can then be used for comparison with data obtained during actual use of the FRRDS within the tank farms.

6.0 SPECIFICATION TESTING

All portions of the specification testing outlined below shall be completed before the system is either accepted or rejected.

6.1 SYSTEM SETUP AND INFORMAL CHECK-OUT

The detector system and associated electronics will first be turned on and operated to ensure that the system is in good general working order before proceeding to the individual testing outlined below.

6.2 DETECTOR EFFICIENCY

Detector efficiencies shall be tested in a standard manner explained below. The detectors shall be positioned facing each other radially, and be tested for efficiency simultaneously. ⁶⁰Co source (I.D. #Co-1) shall be placed in the center of the circle formed by the detectors, so that it is 25 cm. from the end cap face of each detector. A spectrum will be collected having adequate counts in the 1.33 MeV photopeak. Efficiency shall be determined by dividing the total number of counts in the 1.33 MeV photopeak by the total number of gamma rays emitted by the source in that time period. This absolute efficiency is divided by 1.2×10^{-3} , which is the absolute efficiency of a

standard 3x3 inch NaI(Tl) detector with the source 25 cm. from the detector. Specifications call for an efficiency of 15%.

6.3 PEAK-TO-COMPTON RATIO

Using the data obtained from section 6.1 above, the height of the 1.33 MeV ^{60}Co photopeak will be divided by the average Compton plateau height between 1.040 and 1.096 MeV. Specifications call for a peak-to-compton ratio 40:1 or better.

6.4 PEAK RESOLUTION AND RESPONSE PEAK SHAPE

Both of these values can be obtained by the supplied spectra collection software. Specifications call for peak resolution of ≤ 1.75 keV at 1.33 MeV, and response peak shape of ≤ 2 for FW10th Max/FWHM, < 2.7 for FW50th Max/FWHM.

7.0 INFORMATIONAL TESTING

This testing will be conducted to provide baseline information only. The testing will be performed only as time permits.

7.1 HEALTH PHYSICS HOLD POINT

The following hold point applies only to the use of the 200 mrem/hr ^{137}Cs source. This source will only be used during the two-source test described in sections 7.2 and 7.3. Health Physics personnel shall establish dose rates during the test and monitor personnel when working with the 200 mrem/hr ^{137}Cs source. The source will not be used for testing purposes until Health Physics has performed work it deems necessary to inform/protect personnel involved with this testing. The 200 mrem/hr source shall be handled with tongs. The other two sources described in this test plan shall be handled with tongs or tweezers, if reasonably possible. When not in use, the sources shall be stored appropriately and away from test personnel.

7.2 TWO-SOURCE TEST

This testing will illustrate the maximum count rate level at which the detectors can operate. In other words, the level at which the count rate is high enough to cause most of the incoming photons to go unaccounted and possibly cause degradation of spectral resolution. The pulser injection system will be used during this test to determine baseline performance.

7.2.1 Description of Test

The three detectors shall be positioned so that they face each other radially. The ^{228}Th standard shall be positioned directly in front of the detectors and shall remain stationary throughout the test. The pulser injection system will be used during this test to determine baseline performance. The cesium source will be suspended by a small string or wire

and lowered (with spectra gathered at discrete locations) toward the detectors until the count rate of the thorium standard is severely affected. If this point is reached (it may not be due to the amount of real time counting involved), it will represent the maximum count rate that can be handled by the detectors and the associated electronics without affecting data quality.

Plots shall be generated representing counts per second of the 2614 keV line of ^{228}Th versus input count rate, and also of the 2614 keV FWHM versus input count rate. Gain stability can be monitored by plotting the centroid of a ^{228}Th peak and the pulser-calculated energy of that peak versus the input count rate. The energy value should remain correct for varying count rates, while the peak itself undergoes a gain shift. The amount of spectral pulse pile-up and the quality of spectral peak shapes shall also be noted throughout this testing. The 238 keV/241 keV doublet can be observed at higher count rates in order to gain an understanding of the amount of spectral degradation to expect.

7.3 GAIN AND RESOLUTION STABILITY

The results of the two-source testing described above will show if there are problems associated with either gain or resolution stability.

7.4 POSSIBLE ELECTRICAL NOISE INTERFERENCE

The effect of running Flexible Receiver equipment while operating the detector equipment shall be noted and recorded if possible. To perform this testing (if time permits), the detectors will need to be positioned in the Flexible Receiver housing. Hydraulic components may be operated, for example, while gathering spectra to check for any possible noise interferences. This testing does NOT represent a part of the formal specification testing, but should provide an indication of the microphonic rejection stability of the detectors and associated electronics. This test requires the availability of the full Flexible Receiver framework and system.

7.5 ENERGY-VERSUS-EFFICIENCY PLOT

The ^{228}Th standard will be used to generate an energy-versus-efficiency curve for the detector system if time permits. It is recognized that this work may need to be performed at a later date due to time constraints.

8.0 ORGANIZATION AND FUNCTION RESPONSIBILITIES

Tank Waste Remediation Systems (TWRS) or Analytical Services (AS) shall be the cognizant organization for this task and shall provide the test director. The test director is authorized to change test parameters to exceed listed requirements provided all such changes (and results) are recorded on data sheets. Testing may be interrupted at the discretion of the test director, to perform maintenance or repair failed equipment. Testing may restart when the test director has determined that the equipment is in working order.

(calibrated where necessary). TWRS or AS is responsible for all phases of testing and documentation.

TWRS is the customer and shall be the responsible activity and cost account management organization for this activity.

Engineered Electrical Instrumentation & Characterization Systems (EEI&C) shall provide the technical and administrative interfaces.

Specific personnel identified for various responsibilities include:

Project W151 Manager	EM Nordquist	2-2923
Test Director	GL Troyer	3-1572
Alternate Test Directors	GR Blewett	3-6922
Cognizant Engineer	DE Legare	6-3489
Witness	DJ Tedeschi	2-1485
Customer Contact	DW Crass	2-2034
305 Facility Manager	DL Dutt	6-9336
Radiological Contact	DR Ekstrom	6-1135
Safety Contact	SB Warren	3-0920
Quality Assurance Contact	RE Clayton	3-0127

9.0 SCHEDULE

Testing is expected to take approximately one week to complete. The start of testing is contingent on both delivery of the FRRDS and radio-isotopic standards which have been ordered.

10.0 REPORTS

TWRS or AS shall prepare and release (as a support document) a final test report covering the FRRDS test, the data, the test exceptions, and the exception dispositions. The report shall be identified as WHC-SD-W151-ATR-001, "FRRDS System Evaluation and Test Report". Data from succeeding performances of the test plan will be included as appendices. This report shall address the quality of the data, the format of the data, and any changes in the procedure followed.

11.0 REFERENCES

1. System requirements outlined in Internal Memo 28220-91-062 (Statement of Work written by V. B. Subrahmanyam to J. S. Lott, dated September 5, 1991).
2. Procurement Request 164321.
3. WHC-SD-W151-PSAR-001.
4. WHC-SD-W151-QAPP-001.
5. WHC-CM-6-1, Standard Engineering Practices.
6. ANSI/IEEE 325-1986.
7. Procurement Request 380260
8. WHC-CM-3-5.

12.0 DATA SHEETS

The test procedure shall use the Execution/Data, Exception, and Test Completion Sheets described in section 3.2. Examples are contained in appendices A, B and C. All computer-generated data shall be magnetically stored on disk and a hard copy shall also be printed and included as part of the test report.

APPENDIX A

TEST COMPLETION SHEET

Date Completed	Exceptions (Y/N)	Test Director Initials	Test Section
----------------	------------------	------------------------	--------------

6.0 SPECIFICATION TESTING
(See Execution/Data Sheets for Values Obtained)

_____	_____	_____	6.1 System Setup and Informal Checkout
_____	_____	_____	6.2 Detector Efficiency
_____	_____	_____	6.3 Peak-To-Compton Ratio
_____	_____	_____	6.4 Peak Resolution and Response Peak Shape

7.0 INFORMATIONAL TESTING

_____	_____	_____	7.1 Health Physics Hold Point
_____	_____	_____	7.2 Two-Source Test
_____	_____	_____	7.3 Gain and Resolution Stability
_____	_____	_____	7.4 Electrical Noise Interference
_____	_____	_____	7.5 Energy-Versus-Efficiency Plot

All tests completed either with, or without, exception on _____.
Date

SIGNATURES

Cognizant Engineer _____

Test Director _____

Witness _____

APPENDIX C

EXCEPTIONS TO ACCEPTANCE TEST

EXCEPTIONS		CORRECTION APPROVAL					
Test	Date	Description	Disposition	Resolved Y/N	Org.	Initials	Date

Complaint Engineer: _____

Test Director: _____



Witness: _____




AIM

Association for Information and Image Management




1100 Wayne Avenue, Suite 1100
Silver Spring, Maryland 20910
301/587-8202



Centimeter



Inches



MANUFACTURED TO AIM STANDARDS
BY APPLIED IMAGE, INC.

**DATE
FILMED**

4/17/95

END

